UPPER MISSISSIPPI RIVER SYSTEM ENVIRONMENTAL MANAGEMENT PROGRAM POST-CONSTRUCTION PERFORMANCE EVALUATION REPORT - YEAR 3 (2001) AND FLOOD DAMAGE ASSESSMENT (2001)

## PRINCETON REFUGE HABITAT REHABILITATION AND ENHANCEMENT



NOVEMBER 2001



US Army Corps of Engineers Rock Island District POOL 14 MISSISSIPPI RIVER MILES 504.0-506.4R SCOTT COUNTY, IOWA



### DEPARTMENT OF THE ARMY

ROCK ISLAND DISTRICT, CORPS OF ENGINEERS CLOCK TOWER BUILDING - P.O. BOX 2004 ROCK ISLAND, ILLINOIS 61204-2004

http://www.mvr.usace.army.mil

REPLY TO ATTENTION OF

CEMVR-PM-M

UPPER MISSISSIPPI RIVER SYSTEM ENVIRONMENTAL MANAGEMENT PROGRAM POST-CONSTRUCTION PERFORMANCE EVALUATION REPORT - YEAR 3 (2001) AND FLOOD DAMAGE ASSESSMENT (2001)

### PRINCETON REFUGE HABITAT REHABILITATION AND ENHANCEMENT

POOL 14, MISSISSIPPI RIVER MILES 504.0-506.4R SCOTT COUNTY, IOWA

**NOVEMBER 2001** 

### ACKNOWLEDGMENT

Many individuals of the Rock Island District, United States Army Corps of Engineers; the United States Fish and Wildlife Service; and the Iowa Department of Natural Resources contributed to the development of this Post-Construction Performance Evaluation Report for the Princeton Refuge Habitat Rehabilitation and Enhancement Project. Additional information about the Princeton HREP project is available at the following web site - www.mvr.usace.army.mil. These individuals are listed below:

### U.S. ARMY CORPS OF ENGINEERS ROCK ISLAND DISTRICT

PROGRAM MANAGER: TECHNICAL COORDINATOR: PROJECT ENGINEER: ENVIRONMENTAL ANALYSIS: FORESTRY: GEOTECHNICAL ANALYSIS: HYDRAULIC ANALYSIS: LEVEE INSPECTOR: PUMP STATION INSPECTOR: REPORT PREPARATION: Roger Perk Darron Niles Rachel Fellman Charlene Carmack Gary Swenson Tom Mack Tom Kirkeeng Gene Rand John Behrens Nancy Holling

### U.S. FISH AND WILDLIFE SERVICE UPPER MISSISSIPPI RIVER NATIONAL WILDLIFE & FISH REFUGE

EMP COORDINATOR: SAVANNA DISTRICT MANAGER:

Keith Beseke Ed Britton

### IOWA DEPARTMENT OF NATURAL RESOURCES MAQUOKETA WILDLIFE UNIT

AREA WILDLIFE BIOLOGIST: WILDLIFE TECHNICIAN/SITE MANAGER: MISSISSIPPI RIVER FISHERIES BIOLOGIST: MISSISSIPPI RIVER WILDLIFE BIOLOGIST: Bob Sheets Randy Robinson Tom Boland Mike Griffin



US Army Corps of Engineers Rock Island District





### **EXECUTIVE SUMMARY**

**1. General.** As stated in the Definite Project Report, the Princeton HREP project was initiated due to the inability to maintain desirable water levels as the result of a deteriorated levee system and limited water control. Improved water level control was necessary to maximize and sustain wetland habitat for migratory birds.

**2. Purpose.** The purpose of this report is to provide a summary of the monitoring data, field observations, and project operation and maintenance since project completion, as well as an assessment of the spring 2001 flood damages.

**3. Project Goals, Objectives, and Features.** The goal and associated objectives for the Princeton HREP project are as follows:

- a. Enhance Wetland Habitat
  - (1) Provide reliable food source for migratory birds through levee restoration and water control improvements
  - (2) Increase overall vegetation diversity and availability of preferred wildlife foods through mast tree plantings

**4. Observations and Conclusions.** For the evaluation period of project completion to September 2001, the Princeton HREP project was performing as designed and had provided enhanced water control over the pre-construction conditions. Stage II construction was essentially complete in July 2000, providing additional water control of the wetland management units.

**5. Flood Damage Assessment.** The north perimeter levee from Station 0+00 to Station 40+00 received moderate to severe damage. There were several scour areas where the top portion of the levee had been lifted and deposited in the refuge. Near Station 34+00, a large breach (approximately 250 feet in length) occurred in the levee. On the refuge side of the breach is a scour hole. The depth of this scour hole was not determined, but thought to be between 30 and 40 feet. From Station 135+00 to Station 160+00 and throughout most of the overflow roadway (spillway), the granular surfacing was washed to the riverside of the levee and deposited on the downstream slope. In most places, the geotextile fabric beneath the granular surfacing on the overflow roadway had been shifted to the downstream shoulder of the road.

The following alternatives were evaluated for repair of the perimeter levee and overflow roadway:

- a. Alternative 1 No action \$0
- b. Alternative 2 Construct setback levee and repair scour areas through equipment rental \$115,000
- c. Alternative 3 Construct setback levee, repair scour areas and overflow roadway \$185,000
- d. Alternative 4 Construct setback levee, repair scour areas, lower overflow roadway \$200,000
- e. Alternative 5 Construct setback levee, repair scour areas and overflow roadway, raise north perimeter levee \$465,000
- f. Alternative 6 Reconstruct original levee, fill scour hole by dredge, repair scour areas and overflow roadway \$550,000
- g. Alternative 7 Reconstruct original levee, fill scour hole by truck, repair scour areas and overflow roadway \$1,110,000

The selected project is Alternative 2. The proposed schedule is to award the contract in October 2001, begin construction in November 2001, and complete construction in December 2001.

### UPPER MISSISSIPPI RIVER SYSTEM ENVIRONMENTAL MANAGEMENT PROGRAM POST-CONSTRUCTION PERFORMANCE EVALUATION REPORT - YEAR 3 (2001) AND FLOOD DAMAGE ASSESSMENT (2001)

### PRINCETON REFUGE HABITAT REHABILITATION AND ENHANCEMENT

### POOL 14, MISSISSIPPI RIVER MILES 504.0-506.4R SCOTT COUNTY, IOWA

### **CONTENTS**

1.	INTRODUCTION	1
	a. Purpose	1
_	D. Scope	1
2.	PROJECT BACKROUND	2
	a. General	2
	b. Goals and Objectives	2
	c. Management Plan	2
3.	PROJECT DESCRIPTION	4
	a. Project Features	4
	b. Project Construction	8
	c. Project Operation and Maintenance	8
4.	PROJECT MONITORING	9
	a. General	9
	b. U.S. Army Corps of Engineers	9
	c. U.S. Fish and Wildlife Service	9
	d. Iowa Department of Natural Resources	9
5.	OPERATION AND MAINTENANCE SUMMARY	10
	a. Operation	10
	b. Maintenance	10
6.	FLOOD DAMAGE ASSESSMENT	12
	a. Flood Statistics	12
	b. Damage Description	12
7.	EVALUATION OF ALTERNATIVES FOR REPAIR	16
	a. Proposed Alternatives	16
	b. Discussion of Alternatives	16
	c. Selected Alternative	19
	d. Construction Considerations	19
	e. Implementation Schedule	20

### **TABLES**

No.	Title	Page
2-1	Project Goals and Objectives	2
2-2	Annual Management Plan	
3-1	Summary of Project Features	4
3-2	Wetland Management Unit Water Control Plan	6
6-1	Summary of Damage to Perimeter Levee	14
7-1	Summary of Proposed Alternatives	
7-2	Implementation Schedule	
B-1	Post-Construction Evaluation Plan	B-1
B-2	Transect Evaluation Summary	B-2
C-1	Monitoring and Performance Evaluation Matrix	C-1
C-2	Monitoring and Data Collection Summary	C-2
E-1	Preliminary Cost Estimate - Alternative 2	E-1
E-2	Preliminary Cost Estimate - Alternative 3	E-2
E-3	Preliminary Cost Estimate - Alternative 4	E-3
E-4	Preliminary Cost Estimate - Alternative 5	E-4
E-5	Preliminary Cost Estimate - Alternative 6	E-5
E-6	Preliminary Cost Estimate - Alternative 7	E-6
I-1	Princeton HREP Project Team Members	I-1

### PLATES

- 1 Location Plan, Vicinity Map, and General Notes
- 2 Site Plan
- 3 Monitoring Plan
- 4 Boring Locations
- 5 Boring Logs I
- 6 Boring Logs II
- 7 Boring Logs III
- 8 Perimeter Levee Plan and Profile Station 0+00 to Station 45+00
- 9 Perimeter Levee Plan and Profile Station 45+00 to Station 90+00
- 10 Perimeter Levee Plan and Profile Station 90+00 to Station 135+00
- 11 Perimeter Levee Plan and Profile Station 135+00 to Station 163+73
- 12 Overflow Roadway/Spillway Plan and Profile Station 0+00B to Station 24+51B
- 13 Cross Dike Plan and Profile Station 0+00C to Station 52+68.51C
- 14 Typical Levee Sections I
- 15 Typical Levee Sections II
- 16 Pump Station Site Plan
- 17 Pump Station and Intake Section
- 18 Stoplog Structure Plan and Section
- 19 Intake Structure Plan and Section
- 20 Gatewell Plan and Elevation

### **PLATES** (Continued)

- 21 Perimeter Levee As-Built Cross Sections Station 1+00 to Station 25+10
- 22 Perimeter Levee As-Built Cross Sections Station 27+10 to Station 49+14
- 23 Perimeter Levee As-Built Cross Sections Station 51+15 to Station 77+06
- 24 Perimeter Levee As-Built Cross Sections Station 79+11 to Station 99+08
- 25 Perimeter Levee As-Built Cross Sections Station 101+00 to Station 126+95
- 26 Perimeter Levee As-Built Cross Sections Station 128+98 to Station 155+12
- 27 Perimeter Levee As-Built Cross Sections Station 157+12 to Station 163+09
- 28 Overflow Roadway As-Built Cross Sections Station 1+00B to Station 23+00B
- 29 Cross Dike As-Built Cross Sections Station 1+00C to Station 27+00C
- 30 Cross Dike As-Built Cross Sections Station 29+00C to Station 51+00C
- 31 Railroad Levee As-Built Cross Sections Station 0+00 to Station 3+55
- 32 Scour Repair Station 0+00 to Station 40+00
- 33 Breach Repair Setback Levee
- 34 Breach Repair Original Levee
- 35 Repair Overflow Roadway
- 36 Lower Overflow Roadway
- 37 Borrow Areas for Levee Repair

### APPENDICES

- A Acronyms
- B Post-Construction Evaluation Plan and Sediment Transect Project Objectives Evaluation
- C Monitoring and Performance Evaluation Matrix & Monitoring and Data Collection Summary
- D Cooperating Agency Correspondence
- E Cost Estimates for Repair of Flood Damage
- F Pump Station Inspection Report
- G Levee Inspection Report
- H Photographs of Flood Damage
- I Project Team Members
- J References
- K Distribution List
- L Plates

### UPPER MISSISSIPPI RIVER SYSTEM ENVIRONMENTAL MANAGEMENT PROGRAM POST-CONSTRUCTION PERFORMANCE EVALUATION REPORT - YEAR 3 (2001) AND FLOOD DAMAGE ASSESSMENT (2001)

### PRINCETON REFUGE HABITAT REHABILITATION AND ENHANCEMENT

### POOL 14, MISSISSIPPI RIVER MILES 504.0 - 506.4R SCOTT COUNTY, IOWA

### 1. INTRODUCTION

The Princeton Refuge Habitat Rehabilitation and Enhancement Project (HREP), hereafter referred to as "the Princeton HREP project," is a part of the Upper Mississippi River System (UMRS) Environmental Management Program (EMP). The Princeton HREP project is located in Pool 14 on the Iowa side of the Mississippi River navigation channel between River Miles (RM) 504.0 and 506.4. Approximately 418 acres of the refuge is owned by the State, with the remaining 711 acres being Federal lands. Plate 1 in Appendix L contains the location plan, vicinity map, and general notes for the Princeton HREP project.

**a. Purpose.** The purposes of this Performance Evaluation Report (PER) and Flood Damage Assessment (FDA) are as follows:

- (1) Summarize the performance of the Princeton HREP project, based on the project goals and objectives;
- (2) Review the monitoring plan for possible revision;
- (3) Summarize project operation and maintenance efforts to date;
- (4) Review engineering performance criteria to aid in the design of future projects; and
- (5) Assess flood damage and evaluate alternatives for repair.

**b.** Scope. The PER summarizes available project monitoring data, inspection records, and field observations made by the United States Army Corps of Engineers (USACE), the United States Fish & Wildlife Service (USFWS), and the Iowa Department of Natural Resources (IADNR) for the period from project completion through September 30, 2001. The FDA summarizes the spring of 2001 flood damages and recommends alternatives for repair.

### 2. PROJECT BACKGROUND

**a. General.** As stated in the Definite Project Report (DPR), the Princeton HREP project was initiated due to the inability to maintain desirable water levels as the result of a deteriorated levee system and limited water control. The levee surrounding Princeton was originally constructed in the late 1920's and early 1930's. A small capacity pump and outlet structure, installed in 1957, allowed some manipulation of water levels, but management was often compromised by limited pumping capability and levee overtopping during high water events. Levee improvements in 1982, in combination with the installation of a higher capacity pump in 1983, helped to overcome some of these difficulties. However, improved water level control was necessary to maximize and sustain wetland habitat quality and quantity for migratory birds.

**b.** Goals and Objectives. Goals and objectives, formulated during the project design phase, are summarized in Table 2-1. During the development of enhancement features, consideration was given to satisfying project goals and objectives while maximizing utilization of resource opportunities. Each project feature was constructed to satisfy at least one objective, either singularly or in combination with other enhancement features.

	TABLE 2-1 Project Goals and Objectives					
Goals Objectives Project Features						
Enhance Wetland Habitat	Provide reliable food source for migratory birds	Levee restoration Water control improvements				
	Increase overall vegetation diversity and availability of preferred wildlife foods	Mast tree planting				

**c. Management Plan.** As with more recently developed EMP projects, a formal Annual Management Plan has been developed for the Princeton HREP project. This plan was developed by the USACE, in coordination with the IADNR, as shown in Table 2-2. The Princeton HREP project is maintained and operated by the IADNR under the terms of a Cooperative Agreement with the USFWS.

TABLE 2-2 Annual Management Plan						
Month	Action	Purpose				
April - July	Dewater area by gravity flow or portable pump	Expose and maintain mudflats to allow revegetation				
August - November	Gradually increase water levels to correspond with growth of marsh plant community	Provide access to food plants for migratory waterfowl				
December - April	Maintain water levels to maximum extent possible and then release water late during early spring	Maintain winter furbearer habitat and then prepare for aquatic plant germination through gradual water release				

### **3. PROJECT DESCRIPTION**

**a. Project Features.** The Princeton HREP project consists of a 2-cell wetland management unit (WMU) to enhance wetland habitat. Plate 2 in Appendix L contains the site plan for the Princeton HREP project. The project features consist of the perimeter levee, cross dike, overflow roadway (spillway), pump station, water control structures (one reinforced stoplog structure and two CMP stoplog structures), a gatewell structure, mast tree plantings, site access, and three borrow areas.

TABLE 3-1 Summary of Project Features					
Project Feature	Measurement or Quantity	Units of Measure			
Perimeter Levee Length Crown Width Side Slopes Level of Protection Design Top Elevation Embankment Volume	16,400 10 - 12 4:1 15 581.3 – 582.3 100,000	Feet Feet Horizontal:Vertical Year Event Feet NGVD 1912 Cubic Yards			
Cross Dike Length Crown Width Side Slopes Level of Protection Design Top Elevation Embankment Volume	5,158 10 4:1 <5 578 18,500	Feet Feet Horizontal:Vertical Year Event Feet NGVD 1912 Cubic Yards			
Overflow Roadway Length Crown Width Side Slopes Level of Protection Design Top Elevation Embankment Volume	2,300 24 4:1 10 580.3 5,000	Feet Feet Horizontal:Vertical Year Event Feet NGVD 1912 Cubic Yards			
Intake Structure Concrete Top Elevation Concrete Sill Elevation Intake Pipe Diameter Length (to centerline traverse) Invert Elevation Riprap	578 568 24 27 570 182	Feet NGVD 1912 Feet NGVD 1912 Inches Feet Feet NGVD 1912 Tons			

TABLE 3-1 (Continued)   Summary of Project Data					
Project Feature	Measurement or Quantity	Units of Measure			
<i>Pump Engine Building</i> Length Width Concrete Floor Elevation	28 22 583.5 – 583.78	Feet Feet Feet NGVD 1912			
Reinforced Stoplog Structure Concrete Top Elevation Concrete Sill Elevation Length Width Discharge Pipe	578.5 574 16 5	Feet NGVD 1912 Feet NGVD 1912 Feet Feet			
Diameter Length (to centerline traverse) Invert Elevation Riprap	24 90.5 575 20	Inches Feet Feet NGVD 1912 Tons			
<i>CMP Stoplog Structures (2)</i> Diameter Invert Elevation West Structure Invert Elevation East Structure	24 571.50 572.10	Inches Feet NGVD 1912 Feet NGVD 1912			
Gatewell Structure Concrete Top Elevation Concrete Floor Elevation Slide Gate RCP	582 573 1	Feet NGVD 1912 Feet NGVD 1912 Each			
Diameter Length Landside Invert Elevation Riverside Invert Elevation Riprap	36 64 573.25 572.75 22	Inches Feet Feet NGVD 1912 Feet NGVD 1912 Tons			

# (1) <u>Water Control Plan</u>. The basic operating plan for the Princeton HREP project is to maintain a lower water elevation in the spring and summer and a higher water elevation in the fall and winter, as illustrated in Table 2-2. To manage for specific vegetation needs, it is best to be able to control water levels independently within two WMUs, hereafter referred to as the North Wetland Management Unit (NWMU) and South Wetland Management Unit (SWMU). To accomplish independent filling of the WMUs, the pump station directly discharges into a reinforced concrete structure (located at the east end of the cross dike) where flow direction can then be controlled by placement or removal of stoplogs. To facilitate independent drainage of the WMUs, a new gatewell structure was constructed to gravity drain the NWMU. Two CMP stoplog structures were added to

the cross dike to increase capacity and facilitate drainage to a lower elevation. The existing gatewell structure at the downstream end of the project area is used to gravity drain the SWMU. A portable pump may also be used to dewater the WMUs.

During impoundment, the water surface elevation in the NWMU is 576 feet above mean sea level (MSL) and the water surface elevation in the SWMU is 575 feet MSL. Table 3.2 shows the surface areas of incremental water depths for various flooding heights for each WMU. The selected operating water levels are those that maximize the area with water 1 to 2 feet deep. Migratory waterfowl, in particular dabbling ducks, require water depths of 12 to 18 inches for access to food plants. The WMU water surface elevations represent those elevations that give the greatest areal average of 12- to 18-inch depth for both WMUs. The selected water surface elevations represent maximum levels for design purposes; actual operating levels may be lower if desired. Filling of the WMUs shall be accomplished through use of the pump station. The pump station is located at the convergence of the perimeter levee with the eastern end of the cross dike.

TABLE 3-2     Wetland Management Unit Water Control Plan								
WaterArea < 1'								
SWMU 574 575 576 577	167.1 167.0 98.0 33.0	9.8 167.1 167.0 98.0	0.0 9.9 177.0 344.0	177.0 344.0 442.0 475.0				
NWMU 574 575 576 577	36.0 181.0 140.0 97.0	0.0 36.0 181.0 140.0	0.0 0.0 36.0 217.0	36.0 217.0 357.0 454.0				

(2) <u>Water Source</u>. The pump station intake is located in Grant Slough, which is a backwater of the Mississippi River. Water surface elevations in the slough fluctuate with those of the river. This is considered to be a reliable water source and will accommodate the annual management plan. A 16,000-gallon-per-minute hydraulic pump provides the necessary flow to flood the WMUs.

(3) <u>Perimeter Levee, Overflow Roadway, and Cross Dike</u>. The existing perimeter levee was restored to a 15-year level of protection. To minimize damage potential, the perimeter levee profile parallel to the Mississippi River is sloped upstream

(Station 56+00 to Station 164+00) to provide for gradual overtopping during flood events greater than 15 years. The maximum top elevation for the WMU perimeter levee is 582.3 feet MSL (Station 0+00 to Station 56+00). The levee top width is 12 feet in reaches having an access road and 10 feet in reaches without an access road. The levee side slopes are shaped to 4:1 horizontal on vertical. The plan, profile, and section drawings for the perimeter levee are located in Appendix L, plates 8 through 11 and plate 14.

To provide controlled overtopping of the levee system, a 2,300-foot overflow roadway (spillway) was constructed at elevation 580.3 feet MSL or approximately 2 feet lower than the north perimeter levee. This elevation provides for gradual overtopping during flood events greater than 10 years. The top width is 24 feet with side slopes of 4:1 minimum horizontal on vertical. The overflow roadway allows rapid filling of the WMU interior water surfaces prior to overtopping of the perimeter levee. An overtopping analysis is contained in Appendix H of the DPR.

To provide enhanced management capabilities, a 5,158-foot cross dike was constructed at elevation 578 feet MSL. The top width is 10 feet with side slopes of 4:1 horizontal on vertical. The plan, profile, and section drawings for the overflow roadway and cross dike are presented on plates 12, 13, and 15 in Appendix L.

(4) <u>Pump Station</u>. A pump station was constructed at the intersection of the perimeter levee and cross dike. The pump station is designed to fill the NWMU to elevation 576 feet MSL in 7 days and the SWMU to elevation 575 feet MSL in 5 days. Actual fill times are longer than the design intent. The pump station consists of a pump engine building and intake structure. The pump engine building was constructed of reinforced concrete and provides weather-tight housing for the pump engine, trailer, an additional fuel tank, diesel engine generator, and miscellaneous supplies. A site plan and section of the pump station are presented on plates 16, 17, and 19 in Appendix L.

(5) <u>Water Control Structures</u>. Operation of the WMUs requires the use of three water control structures. The reinforced concrete stoplog structure is located at the east end of the cross dike in conjunction with the pump station discharge pipe. The placement of stoplogs at either end of this structure directs the pumped water into the NWMU or SWMU as needed (see Appendix L, plate 18). Two CMP stoplog structures are located at the middle and west end of the cross dike. These structures provide water level control between the WMUs at lower elevations by gravity flow.

(6) <u>Gatewell Structure</u>. A gatewell structure with a 36-inch-diameter reinforced concrete pipe is located immediately upstream of the intake structure along the perimeter levee. Operation of this structure allows for filling or dewatering of the WMUs, whenever river levels will allow. Additional details are illustrated in Appendix L, plate 20.

(7) <u>Mast Tree Plantings</u>. In the NWMU, approximately 21 acres of mast trees were planted. Two sites were selected for plantings, one near the mid-point of the north perimeter levee and one in the eastern half just south of the power line. The species selected consist of swamp white oak, pin oak, bur oak, pecan, hickory, and cedar.

(8) <u>Borrow Areas</u>. Material for perimeter levee restoration came from the riverside slope and borrow areas located within the project boundaries. Material for cross dike construction came from the adjacent ditch excavation and was supplemented with the borrow areas. The excavated ditch along the south side of the cross dike serves as boat access from the west parking lot to the SWMU. These borrow areas and the associated soil borings are identified on plate 4 in Appendix L. The soil boring logs are presented in Appendix L, plates 5 through 7.

(9) <u>Site Access</u>. Access to the project is by county road from U.S. Highway 67. There are three access areas to the Princeton HREP project: south, middle, and north. Each area has a parking lot and security gate to control access. The IADNR operates these gates as necessary to prevent public vehicular access and minimize consequent disturbance. A crushed stone surface road, 10 feet in width, runs along the top of the perimeter levee from the south parking lot to the pump station. This road facilitates delivery of materials for the pump station. Plate 2 in Appendix L illustrates the site access areas, parking lots, and access road to the pump station.

**b. Project Construction.** There were two construction phases for the Princeton HREP project. The Stage I contract was awarded to Malco Steel Incorporated of Kansas City, Missouri, on September 13, 1996. This contract included the major project features. The existing access road was modified to work as a spillway. During high river levels, the overflow roadway (spillway) provides controlled filling, minimizing damage to the perimeter levee. The perimeter levee was reinforced and raised to provide reliable water control. The pump station was moved from the lower end of the WMU to the mid-point of the perimeter levee. This, along with the cross dike, provides independent water control to the two WMUs. Construction was essentially complete in November 1998, except for the mast tree plantings, which were conducted in the spring of 1999. A dedication ceremony was held in November 1999. The Stage II contract was awarded to Kemp & Son Incorporated of Letts, Iowa. This contract consisted of cross dike ditch excavation and water control structure installation. Construction was complete in July 2000.

**c. Project Operation and Maintenance.** Operation and maintenance (O&M) of the Princeton HREP project is the responsibility of the IADNR in accordance with Section 107(b) of the Water Resources Development Act of 1992, Public Law 102-580. These functions are further defined in the O&M Manual. The project features were designed and constructed to minimize the operation and maintenance requirements. Project operation and maintenance generally consists of the following: mowing and burning the perimeter levee and cross dike to ensure serviceability year round; operating the pump station and water control structures to achieve desired water levels consistent with vegetative growth, and opening the gates to minimize overtopping erosion when the river reaches elevation 582 feet MSL with predicted stage to increase; maintaining the access roads and overflow roadway (spillway); and removing snags and other debris from the cross dike ditches.

### 4. PROJECT MONITORING

**a. General.** Appendix B presents the Post-Construction Evaluation Plan, along with the Transect Evaluation Summary. These references were developed during the design phase and serve as a guide for measuring and documenting project performance. The Post-Construction Evaluation Plan also outlines the monitoring responsibilities for each agency. Appendix C contains the Monitoring and Performance Evaluation Matrix and Monitoring and Data Collection Summary. The Monitoring and Performance Evaluation Matrix outlines the monitoring responsibilities for each agency. The Monitoring and Data Collection Summary presents the types and frequency of data needed to meet the requirements of the Post-Construction Evaluation Plan. Plate 3 in Appendix L contains the monitoring plan for the Princeton HREP project.

**b. U.S. Army Corps of Engineers.** The success of the project relative to original project objectives shall be measured by the USACE, USFWS, and IADNR through monitoring data, inspection records, and field observations. The USACE has overall responsibility to evaluate and document project performance. The USACE is also responsible for collecting field data as outlined in the Post-Construction Evaluation Plan at the specified time intervals. The USACE shall also perform joint inspections with the USFWS and IADNR in accordance with Engineer Regulation (ER) 1130-2-339. The purpose of these inspections is to assure that adequate maintenance is being performed as presented in the DPR and O&M Manual. Joint inspections should also occur after any event that causes damage in excess of annual operation and maintenance costs.

**c.** U.S. Fish and Wildlife Service. The USFWS does not have project-specific monitoring responsibilities. However, the USFWS Savanna District Manager should be present at the joint inspections with the USACE and IADNR as described in the previous paragraph.

**d. Iowa Department of Natural Resources.** The IADNR is responsible for O&M, as well as monitoring the project through field observations during inspections. Project inspections should be performed on an annual basis following the guidance presented in the O&M Manual. It is recommended that the inspections be conducted in May or June, which is representative of conditions after spring floods. Joint inspections with the USACE and USFWS shall also be conducted as described above. For each inspection, the IADNR should complete the checklist form as provided in the O&M Manual. This form should also include a brief summary of the overall condition of the project and any maintenance work completed since the last inspection. Once completed, a copy of the form shall be sent to the USACE.

### 5. OPERATION AND MAINTENANCE SUMMARY

**a. Operation.** Project operations are detailed in the O&M Manual and generally consist of the following: (1) mowing and burning the perimeter levee and cross dike to ensure serviceability year round; (2) operating the pump station and water control structures to achieve desired water levels consistent with vegetative growth, and opening the gates to minimize overtopping erosion when the river reaches elevation 582 feet MSL with predicted stage to increase; (3) maintaining the access roads and overflow roadway (spillway); and (4) removing snags and other debris from the cross dike ditches.

The project has been operated successfully in this manner since its completion. During a joint inspection with USACE in December 2000, Bob Sheets from the IADNR commented that there had not been any operational problems during the past year. As described in the Annual Management Plan presented in Table 2-2, the WMUs are dewatered in May or June to allow revegetation. The WMUs are raised in August to November to provide access to food plants for migratory waterfowl. The WMUs are maintained at this elevation until April to control excessive plant growth if necessary.

### b. Maintenance.

(1) <u>Inspections</u>. The IADNR has visited the Princeton HREP project on various occasions since project completion. Inspections of the Princeton HREP project are to be made by the IADNR Site Manager at least annually and follow inspection guidance presented in the O&M Manual. A copy of the completed project inspection checklist should be furnished to USACE. Other project inspections should occur as necessary after high water events or as scheduled by the IADNR Site Manager. Joint inspections of the Princeton WMA project are to be conducted periodically by the IADNR, USFWS, and USACE. These inspections are necessary to determine maintenance needs.

On December 8, 2000, Gene Rand (ED-G) and Charlene Carmack (PM-AR) from USACE met with Bob Sheets (IADNR) to complete a joint inspection of the Princeton HREP project. The conclusions from the inspection are discussed below.

(a) <u>Perimeter Levee and Cross Dike</u>. The perimeter levee was in excellent condition. There were no visible signs of erosion or animal distress. The levee appeared to have a good vegetation growth and was in excellent condition. An inspection was made of the cross dike. The cross dike also appeared to have a good vegetation growth with some minimal distress from burrowing animals. The levee inspection report is illustrated in Appendix G.

(b) <u>Pump Station</u>. The pump station was inspected and found to be in excellent condition. There was no visible damage to the concrete or steel.

(c) <u>Water Control Structure</u>. The concrete water control structure at the eastern end of the cross dike was inspected and found to be in excellent condition. There was no visible damage to the concrete, and the riprap was in place and undamaged.

(d) <u>Gatewell Structure</u>. The north gatewell structure in the perimeter levee was inspected and found to be in excellent condition. There was no visible damage to the concrete, and the riprap was in place and undamaged.

(e) <u>Mast Tree Plantings</u>. According to Gary Swenson (OD-MN), the mast trees that USACE planted south of the power line appear to be doing well. Some trees are experiencing mortality and top dieback with basal sprouting, while the others are fine. Survival is estimated at roughly 70%.

The mast trees that IADNR planted adjacent to the perimeter levee appear to be doing all right. Many of the top dieback trees are sprouting. The northeastern portion of the planting site is the lowest in elevation and very wet. The mast trees planted at this site did not survive the soil conditions. It is recommended that this area not be replanted. Overall, survival is estimated at approximately 50%.

Weed competition is an issue at both planting sites. The USACE planting site has a fair amount of reed canary grass and rice cutgrass. The IADNR planting site has a large amount of reed canary grass and browse.

(2) <u>Maintenance Based on Inspections</u>. The IADNR had not observed any waste materials or unauthorized structures within the project area through calendar year 2000. During the joint inspection in December 2000, it was discussed that the perimeter levee and the area adjacent to the toe should be mowed or burned to prevent encroachment of woody vegetation and promote growth. In summary, prior to the Flood of 2001, the Princeton HREP project was performing as designed and had provided enhanced water control over the pre-construction conditions.

Based on the OD-MN inspection of the mast tree plantings, it is recommend that these sites be treated with herbicide. Also, it may be beneficial to place weed barrier mats at the IADNR planting site, which would require mowing or weed whipping.

### 6. FLOOD DAMAGE ASSESSMENT

**a. Flood Statistics.** A significant flood was observed in the spring of 2001. The flood duration was approximately 34 days, from April 17 to May 20. This range was determined based on hydraulic data from Lock and Dams 13 and 14. The reason for the flood was due to heavy amounts of snowfall combined with above normal temperatures in March, causing rapid snowmelt. The exact dates of flood damage at the Princeton HREP project are unknown. However, it is known that the height of the water over the perimeter levee at the crest was approximately 2 to 3 feet. This was only 1 to 1.5 feet lower than the flood of record, which occurred in 1965.

On June 27, 2001, USACE received a letter from Allen Farris, Administrator for the IADNR Fish and Wildlife Division, requesting the "District's review and assessment" of the Princeton HREP project as well as "assistance in repairing the damage" caused by the Flood of 2001. This letter in its entirety can be found in Appendix D.

**b. Damage Description.** On May 31, 2001, USACE and IADNR representatives met at the Princeton HREP project to conduct a preliminary assessment of the flood damage. A summary of each project feature is presented below. Photographs of the flood damage have been included in Appendix H.

(1) <u>Perimeter Levee</u>. The IADNR observed overtopping of the perimeter levee on April 20. Once this occurred, the refuge filled in approximately 1 day. After the interior was filled, the river began flowing through the refuge. The velocity across the overflow roadway appeared to be around 3 to 4 miles per hour.

The perimeter levee from Station 0+00 to Station 40+00 received moderate to severe damage. From Station 0+00 to Station 33+00, there were several scour areas where the top portion of the levee had been lifted and deposited in the refuge. The major scour areas are approximately 3 feet deep. In some areas, deposition occurred on the side slopes, while in other areas, deposition occurred beyond the toe. The approximate locations and profiles of the scour areas are illustrated in Appendix L, plate 32.

Near Station 34+00, a large breach (approximately 250 feet in length) occurred in the perimeter levee. On the refuge side of the breach is a scour hole. The depth of this scour hole was not determined, but thought to be between 30 and 40 feet deep. According to the IADNR, on April 23 (1 day before the crest), the north perimeter levee was surveyed from a boat. At that time, the refuge was completely under water and the floodwaters were approximately 2 feet over the top of the levee. While inspecting the north perimeter levee, a small riffle was observed, suggesting that the breach may not have occurred at that time.

Several factors have been identified as possible causes of the flood damage to the levee:

• <u>Rodent Holes</u>. Rodent holes were observed in the majority of the scour areas. These holes were not identified during the December 2000 inspection.

- <u>Sand Lens</u>. A sand lens was identified in most scour areas approximately 2 to 3 feet below the top of the levee.
- <u>Woody Vegetation</u>. There is not any woody vegetation on the refuge side near the breach, unlike the rest of the north perimeter levee, which may have caused a greater current through this area.
- <u>Field Tile</u>. A broken clay field tile (approximately 15 inches in diameter) was discovered to the west of the breach at the toe of the levee on the refuge side. Smaller pieces of this field tile were also observed in several locations around the breach. This may suggest that the field tile was located beneath the levee and was the initial route for the floodwaters.
- <u>Tributary Surge</u>. The overflow roadway began to overtop about the same time as the north perimeter levee, which was not anticipated. The overflow roadway was designed to be lower than the north perimeter levee. This may suggest that the Wapsipinicon River, adjacent to the north perimeter levee, experiences a surge at its confluence with the Mississippi River during flood conditions. A hydraulic study would need to be conducted to verify whether or not this is the case.
- <u>Overflow Roadway Grade</u>. The design for the overflow roadway was to be 2 feet lower than the north perimeter levee. The as-built construction drawings show the final grade of the north perimeter levee at elevation 582.3 and the overflow roadway at elevation 580.3 feet MSL, which provides the required 2-foot difference. However, 8 inches (minimum) of granular surfacing was then placed on the overflow roadway. This would place the top of the overflow roadway at approximately elevation 581 feet MSL. A land survey performed in September 2001 verified that this is indeed the case. The average top elevation of the north perimeter levee was found to be 582.45 feet MSL, while the overflow roadway shows an average top elevation of 581.05 feet MSL. The result is a 1.4-foot difference between the two ends rather than the required 2-foot difference.
- <u>Uneven Levee Crown</u>. Overland data has been collected for Pool 14 as part of the ongoing Mississippi River Basin Study. This topographic data is fairly accurate if the levee has been maintained (i.e., no tall grass and brush). Levee crown elevations were examined for the Princeton HREP project. It was discovered that some of the crown elevations for the perimeter levee were similar to those for the overflow roadway (spillway), which would result in overtopping at the north end before interior filling. In general, the north perimeter levee and overflow roadway show crown elevations lower than the design grade. If this were the case, overtopping would occur at local areas, causing distress to the perimeter levee. A land survey conducted in September 2001 verified that this is not the case. The overland data may have been taken prior to completion of the Stage I construction contract.

Based on previous observations by the IADNR, the perimeter levee from Station 40+00 to Station 100+00 was intact with very little or no damage. The IADNR did mention that a low area exists in the perimeter levee near Station 100+00, which required sandbagging during the flood to prevent premature overtopping adjacent to the pump station and gatewell structure.

The perimeter levee from Station 135+00 to Station 163+73 received little damage, which consists of minor scouring on the refuge side from wave action. In addition, the granular surfacing was washed to the riverside of the levee and deposited on the slope. The rest of the levee from Station 100+00 to Station 135+00 had similar damage (minor scouring and displaced granular surfacing) according to the IADNR. Throughout the perimeter levee, there was very little debris on the top or side slopes.

TABLE 6-1 Summary of Damage to Perimeter Levee								
ApproxApproxDamageScourLeveeScourBeginEndLengthDamageDamageDepthHeightIStationStation(feet)LocationDescription(feet)(feet)							Section Loss (%)	
02+80	03+30	50	Тор	Minor Scour	0.15	5	3	
03+30	05+10	180	Тор	Major Scour	3	5	60	
6+80	8+25	145	Тор	Minor Scour	0.4	6	7	
11+35	13+95	260	Тор	Major Scour	3	7	43	
15+80	17+30	150	Тор	Major Scour	3	7	43	
20+95	22+05	110	Тор	Minor Scour	0.3	6	5	
27+35	29+35	200	Тор	Minor Scour	0.3	6	5	
30+75	32+75	200	Тор	Minor Scour	0.3	5	6	
33+50	36+00	250	All	Breach	30-40	5	100	

(2) <u>Cross Dike</u>. A full assessment of the cross dike was not conducted. However, the portion observed did not appear to have any damage. Earlier observations by the IADNR did not discover major damage. If anything, there may be some minor scouring. The vegetation was in good condition. Debris was not observed on the top or side slopes.

(3) <u>Overflow Roadway</u>. Near the west end of the overflow roadway (spillway), there were some areas where the granular surfacing was moved to the upstream side of the road and had deposited on the slope. This may suggest that these were the locations where the floodwaters first started to overtop and enter the refuge.

Throughout most of the overflow roadway (spillway), the granular surfacing was washed to the downstream side of the access road and deposited on the slope. In most places, the geotextile fabric beneath the granular surfacing had been shifted to the downstream shoulder of the access road. Despite the disturbance to the granular surfacing and geotextile fabric, the overflow roadway slopes are still intact with most of the vegetation remaining.

The south parking lot remains intact, but had been disturbed by the granular surfacing from the access road, which was deposited at the upstream end. The south boat ramp, constructed of seal coat, remains intact. Throughout the overflow roadway, there was very little debris on the top or side slopes. At the west end of the overflow roadway on the downstream side (across from the southwest parking lot) is a high water mark that the IADNR spray-painted in white on a utility box. Another high water mark was spray-painted in orange on a tree just north of the overflow roadway on the east side of 285<sup>th</sup> Avenue.

(4) <u>Pump Station</u>. The pump station remains in place with no damage observed. At the crest, the elevation of the river was approximately 6 to 12 inches higher than the floor of the pump station. However, the mechanical and electrical equipment inside the pump station is 18 inches above the floor. The pump station inspection report is presented in Appendix F.

(5) <u>Water Control Structures</u>. The interior water control structures were opened as soon as the NWS predicted a river stage higher than the top of the perimeter levee, which occurred at least one week in advance from the time it began to overtop. (This is in accordance with the guidance provided in the DPR.) An inspection of the CMP stoplog structure at the west end of the cross dike did not find any damage.

(6) <u>Gatewell Structure</u>. The gatewell structure remains in place with no damage observed. There was not any debris near the inlet or outlet of the structure.

(7) <u>Mast Tree Planting</u>. Approximately 70 percent of the mast trees planted south of the power line appear to have survived the flood. About half of the mast trees survived along the north perimeter levee.

### 7. EVALUATION OF ALTERNATIVES FOR REPAIR

**a. Proposed Alternatives.** Six alternatives were evaluated for repair of the perimeter levee and overflow roadway.

- (1) No action
- (2) Construct setback levee and repair scour areas through equipment rental
- (3) Construct setback levee, repair scour areas and overflow roadway
- (4) Construct setback levee, repair scour areas, lower overflow roadway
- (5) Construct setback levee, repair scour areas and overflow roadway, raise perimeter levee
- (6) Reconstruct original levee, fill scour hole by dredge, repair scour areas and overflow roadway
- (7) Reconstruct original levee, fill scour hole by truck, repair scour areas and overflow roadway

### b. Discussion of Alternatives.

(1) <u>Alternative 1 - No action</u>. The perimeter levee and overflow roadway would not be reconstructed and the scour hole would not be filled.

(2) <u>Alternative 2 - Construct setback levee and repair scour areas through</u> <u>equipment rental</u>. A setback levee would be constructed on the refuge side of the scour hole to a 15-year level of protection, or approximate elevation 582.3 feet MSL, and tie into the existing levee at either end as shown on plate 33 in Appendix L. Impervious material is recommended for construction of the levee. The levee top width would be 10 feet. Levee side slopes would be shaped to 4:1 horizontal on vertical. The perimeter levee from Station 0+00 to 30+00 would be restored to the design elevation of 582.3 feet MSL (see plate 32). All disturbed areas would be seeded, fertilized, and mulched for stabilization.

The scour hole would not be completely filled. However, the sand deposited on the adjacent agricultural field may be removed and placed in the scour hole. The sand would have to be selectively excavated since it would be difficult to completely separate the corn stalks from the sand. This process would require close attention during construction. Small amounts of corn stalks in the sand would not cause problems but it would be imperative to avoid clumps of corn stalks in the sand. The sand deposited on the adjacent agricultural field may also be used to flatten the side slopes on the setback levee beyond the design template of 4:1 horizontal on vertical.

The cost estimate for this alternative was prepared using hourly prices for equipment rental. The reason for selecting equipment rental was to expedite construction in order to provide flood protection during high river levels next spring. Equipment rental was evaluated for this alternative only due to time constraints. The other alternatives could not be constructed prior to high river levels next spring. The preliminary cost estimate for Alternative 2 is \$115,000. A detailed breakdown can be seen in Appendix E, Table E-1.

(3) <u>Alternative 3 - Construct setback levee, repair scour areas and overflow</u> <u>roadway</u>. The existing overflow roadway would be repaired from Station 3+00 to Station 20+00 in addition to Alternative 2. The overflow roadway (spillway) would be restored through installation of new woven geotextile and granular surfacing as illustrated on plate 35 in Appendix L.

The preliminary cost estimate for this alternative is \$185,000. A detailed breakdown can be seen in Appendix E, Table E-2.

(4) <u>Alternative 4 - Construct setback levee, repair scour areas, lower overflow</u> <u>roadway</u>. The existing overflow roadway would be lowered from Station 3+00 to Station 20+00 in addition to Alternative 2. According to the as-built drawings, the north perimeter levee was constructed to elevation 582.3 feet MSL while the overflow roadway (spillway) was constructed to elevation 580.3 feet MSL or approximately 2 feet lower than the north end. However, these drawings reflect the final grade of the overflow roadway at elevation 580.3 feet MSL prior to 8 inches of granular surfacing. Therefore, the top of the overflow roadway may actually be at elevation 581 feet MSL. This alternative would lower the overflow roadway in order to provide a top elevation of 580.3 feet MSL after placement of granular surfacing as recommended in Appendix H of the DPR (refer to plate 36 in Appendix L). The results of a land survey performed in September 2001 confirmed what was suspected. The average top elevation of the overflow spillway was found to be 581.05 feet MSL.

The preliminary cost estimate for this alternative is \$200,000. A detailed breakdown can be viewed in Appendix E, Table E-3.

(5) <u>Alternative 5 - Construct setback levee, repair scour areas and overflow</u> <u>roadway, raise perimeter levee</u>. The existing perimeter levee would be raised from Station 0+00 to Station 60+00 in addition to Alternative 3. According to the as-built drawings, the north perimeter levee was constructed to elevation 582.3 feet MSL while the overflow roadway (spillway) was constructed to elevation 580.3 feet MSL. This design was selected to allow rapid filling of the refuge interior across the overflow roadway in order to minimize the head differential between the exterior and interior water surfaces when overtopping of the perimeter levee begins.

The IADNR discovered during the flood that when the overflow roadway (spillway) was just beginning to overtop, the north perimeter levee was also overtopping. It may be possible that the refuge experiences a surge from the Wapsipinicon River, located adjacent to the north perimeter levee, causing the elevation of the river at this location to be higher

than that at the overflow roadway. If this is the case, it may be necessary to raise the north perimeter levee to maintain the function of the overflow roadway.

If this alternative is desired, a hydraulic analysis of the Wapsipinicon and Mississippi Rivers would be necessary to evaluate their combined effects to the north perimeter levee during various flood frequencies. The results of this analysis would determine how high the north perimeter levee would need to be raised to allow the overflow roadway (spillway) to function properly.

The IADNR proposed this alternative shortly after the preliminary flood damage assessment in May and was later supplemented by a letter. In the letter, dated July 17, 2001, the IADNR requested that USACE evaluate raising the north perimeter levee to its original elevation. During construction of the Princeton HREP project, the north perimeter levee was lowered approximately 18 inches. Appendix D displays this letter in its entirety.

The preliminary cost estimate for this alternative is \$465,000. A detailed breakdown can be seen in Appendix E, Table E-4.

(6) <u>Alternative 6 - Reconstruct original levee, fill scour hole by dredge, repair</u> <u>scour areas and overflow roadway</u>. The existing perimeter levee would be restored to the 15-year level of protection along the original alignment, as shown on plate 34 in Appendix L. Impervious material is recommended for construction of the levee. The levee top width would be 10 feet. Levee side slopes would be shaped to 4:1 horizontal on vertical. The perimeter levee from Station 0+00 to 30+00 would be restored to the design elevation of 582.3 feet MSL (see plate 32). All disturbed areas would be seeded, fertilized, and mulched for stabilization.

The scour hole would be filled with clean sand. The clean sand would be hydraulically dredged from the main channel (Wapsipinicon River Dredge Cut at RM 505.6-506.0) and pumped to the scour hole. In addition, the overflow roadway (spillway) would be restored through installation of new woven geotextile and granular surfacing as presented on plate 35 in Appendix L.

The preliminary cost estimate for this alternative is \$550,000. A detailed breakdown can be viewed in Appendix E, Table E-5.

(7) <u>Alternative 7 - Reconstruct original levee, fill scour hole by truck, repair</u> <u>scour areas and overflow roadway</u>. This alternative is the same as Alternative 6, except the clean sand would be hauled in by truck. The preliminary cost estimate for this alternative is \$1,110,000. A detailed breakdown can be viewed in Appendix E, Table E-6.

(8) <u>Summary</u>. Table 7-1 presents a summary of the proposed alternatives and preliminary cost estimates to repair the flood damage at the Princeton HREP project.

TABLE 7-1 Summary of Proposed Alternatives					
Description	Amount				
Alternative 1 – No Action	\$0				
Alternative 2 – Construct Setback Levee Repair Scour Areas (Equipment Rental)	\$115,000				
Alternative 3 – Construct Setback Levee Repair Scour Areas & Overflow Roadway	\$185,000				
Alternative 4 – Construct Setback Levee Repair Scour Areas Lower Overflow Roadway	\$200,000				
Alternative 5 – Construct Setback Levee Repair Scour Areas & Overflow Roadway Raise Perimeter Levee	\$465,000				
Alternative 6 – Reconstruct Original Levee Fill Scour Hole by Dredge Repair Scour Areas & Overflow Roadway	\$550,000				
Alternative 7 – Reconstruct Original Levee Fill Scour Hole by Truck Repair Scour Areas & Overflow Roadway	\$1,110,000				

**c.** Selected Alternative. The selected project is Alternative 2 – construct setback levee around scour hole through equipment rental. Besides construction of the setback levee, sufficient field data will be collected to determine the existing top elevations of the north perimeter levee and overflow roadway (spillway). Based on the results of this data in addition to an agreement with the IADNR, the overflow roadway will be lowered as necessary (but no lower than elevation 580.3 feet MSL) during flood events where overtopping is anticipated in order to provide a 2-foot differential between the north perimeter levee and overflow roadway as presented in Appendix H of the DPR. A hydraulic analysis is also recommended pending an agreement with the sponsor.

**d.** Construction Considerations. As-built drawings and cross sections of the perimeter levee from Phase I construction have been used to estimate embankment quantities for levee repairs. In addition, the as-built drawings and cross sections would be used for final design and provided as a reference to the contractor. The as-built drawings are illustrated on plates 1 through 20 in Appendix L, while the as-built cross sections are presented on plates 21 through 31. Mobilization of construction equipment would likely be accomplished by truck. Project access is variable and would likely be the contractor's

option with prior approval. Wherever project access is selected, improvements would be necessary at project completion.

The Princeton HREP project is located within the floodplain of the Mississippi River. Due to the pervious substrate on site, ground water elevations are highly influenced by river levels as well as rainfall. Flat pool elevation is 572 feet MSL. For Phase I construction, three borrow areas were identified within the Princeton HREP project, as shown on plate 4 in Appendix L. Two borrow areas were located in the NWMU and one in the SWMU. The land surface elevations of these areas range from elevation 575 to 577 feet MSL. It is anticipated that shallow borrow and subsequent embankment construction can be accomplished using traditional earth-moving equipment during flat pool conditions.

The borrow areas in the NWMU have material that is marginally suitable for levee construction (refer to Appendix L, plates 5 through 7 and plate 37). The majority of the material is a clayey sand or sandy clay. This material is similar to the material used in the existing levee. While the material is not ideal for levee construction, the borrow areas in the NWMU may be used to repair the dike. The disadvantage of this material is that it easily erodes. The erosion susceptibility of the soil will cause the levee to sustain some damage during an uncontrolled overtopping. The borrow area in the SWMU does have better material for levee construction. Soil borings indicate the presence of medium to fat clays in the SWMU. However, the material from the NWMU will adequately restore the levee to its pre-flood condition.

**e. Implementation Schedule.** It will be necessary to waive the normal exclusion period from September to December for waterfowl hunting in order to complete the project as scheduled in Table 7-2. The IADNR has previously agreed to this construction consideration.

TABLE 7-2 Implementation Schedule						
Project Milestone Scheduled Date						
Approve Flood Damage Report	28 September 2001					
Execute Project Cooperation Agreement	01 October 2001					
Award Construction Contract	15 October 2001					
Begin Construction	15 November 2001					
Complete Construction	01 December 2001					

APPENDIX A

ACRONYMS

### ACRONYMS

CEMVR	Corps of Engineers, Mississippi Valley Division, Rock Island District
DPR	Definite Project Report
ED-G	Engineering Division - Geotechnical Branch
EMP	Environmental Management Program
ER	Engineer Regulation
FDA	Flood Damage Assessment
HREP	Habitat Rehabilitation and Enhancement Project
LTRMP	Long-Term Resource Monitoring Program
IADNR	Iowa Department of Natural Resources
MSL	Mean Sea Level
NWMU	North Wetland Management Unit
O&M	Operation and Maintenance
OD-MN	Operations Division - Mississippi River Project, Natural Resources Management Section
PER	Performance Evaluation Report
PM-AR	Planning, Programs, and Project Management Division – Economic and Environmental Analysis Branch, Environmental Analysis Section
RM	River Mile
SWMU	South Wetland Management Unit
UMESC	Upper Midwest Environmental Sciences Center
UMRS	Upper Mississippi River System
USACE	United States Army Corps of Engineers
USFWS	United States Fish and Wildlife Service
USGS	United States Geological Survey
WMU	Wetland Management Unit

### **APPENDIX B**

### POST-CONSTRUCTION EVALUATION PLAN AND SEDIMENTATION TRANSECT PROJECT OBJECTIVES EVALUATION

TABLE B-1   Post-Construction Evaluation Plan									
Goal	Objective	Enhancement Feature	Unit	Year 0 (1998) Without Project	Year 0 (1998) With Project	Year 2 (2000) With Project	Year 50 (2047) Target With Project	Feature Measurement	Annual Field Observations by IADNR Site Manager
Enhance Wetland Habitat	Provide reliable food source for migratory birds	Levee restoratior	n Lineal feet of eroded levee	16,400	0		0	Levee system transects and profiles	Describe any erosion/seepage effects
		Water control improvements	Acres of aquatic vegetation	213			300 <sup>1/</sup>	Vegetation transects	Estimate effective acreage and wildlife use
	Increase overall vegetation diversity and availability of preferred wildlife foods	Mast tree planting	Acres of mast trees	7-10			40	Vegetation transects	Estimate area of established/ regenerated vegetation

 $^{\underline{1}\!/}$  Includes areas of cropland or non-forested wetland conversion.

I

TABLE B-2 Transect Evaluation Summary					
	Project Objectives to Be Evaluated				
Transect	Provide Reliable Food Source for Migratory Birds	Increase Overall Vegetation Diversity and Availability of Preferred Wildlife Foods			
Vegetation					
V-M503 1B to V-M503 4 I	Y	Y			
V-M504 6A to V-M504 7K	X	X			
V-10004.0A to V-10004.71	Λ	Α			
NWMU					
V-M506.0A to V-M505.9J	Х	Х			
V-M506.2A to V-M506.1J	Х	Х			
Levee System					
Perimeter Levee					
Sta. 0+00 to Sta. 164+00	Х				
Overflow Roadway	X				
Sta. 0+00B to Sta. 23+50B	Х				
Cross Dike					
Sta 0+00C to Sta 53+53C	X				

 $^{1\!/}$  Bathymetric mapping of the dike field as water levels permit

### **APPENDIX C**

### MONITORING AND PERFORMANCE EVALUATION MATRIX AND MONITORING AND DATA COLLECTION SUMMARY

TABLE C-1     Monitoring and Performance Evaluation Matrix						
Project Phase	Type of Activity	Purpose	Responsible Agency	Implementing Agency	Funding Source	Implementation
Pre-Project	Sedimentation Problem Analysis	System-wide problem definition; evaluate planning assumptions	USFWS	USGS (UMESC)	LTRMP	
	Pre-Project Monitoring	Identify and define problems at HREP site; establish need of proposed project features	Sponsor	Sponsor	Sponsor	
	Baseline Monitoring	Establishes baselines for performance evaluation	USACE	USACE / Sponsor	HREP	See Table C-
Design	Data Collection for Design	Include quantification of project objectives, design of project, and development of performance evaluation plan	USACE	USACE	HREP	See Table C-
Construction	Construction Monitoring	Assesses construction impacts; assure permit conditions are met	USACE	USACE	HREP	See State Sect 401 Stipulatio
Post- Construction	Performance Evaluation Monitoring	Determine success of project as related to objectives	USACE/ Sponsor	USACE/ Sponsor	HREP	See Table C-

Г

TABLE C-2   Monitoring and Data Collection Summary <sup>1/</sup>								
	Eng	Engineering Data		Natural Resource Data				
	Pre-		Post-	Pre-		Post-		
Type Measurement	Project Phase	Design Phase	Const Phase	Project Phase	Design Phase	Const Phase	Sampling Agency	Remarks
POINT MEASUREMENTS								
Select Point Locations							USACE	
Soil Borings <sup>2/</sup>	1	1						
TRANSECT MEASUREMENTS								
Transects								
Vegetation <sup>3/</sup>						5Y	USFWS	
Levee System 4/		1	5Y				USACE	
AREA MEASUREMENTS								
Mapping								
Vegetation Monitoring 5/					1		USACE	
Aerial Photograph 6/				1		5Y	USFWS	
Land Topographic <sup>1/</sup>		1					USACE	

)

Y = Yearly nY = n-Yearly interval 1,2,3, --- = number of times data is collected within designated project phase

# TABLE C-2 (Continued)Monitoring and Data Collection Summary $\frac{1}{2}$

 $^{\underline{1}\prime}$  Monitoring and Data Collection Summary - See plate 3 in Appendix L for Monitoring Plan

<sup>2/</sup> Soil Borings (Pre-Project Phase)

Boring Number	Date
PWA-90-1 to PWA-90-2	05-22-90
PWA-90-3 to PWA-90-6	05-23-90
PWA-90-7 to PWA-90-8	05-24-90
PWA-90-9 to PWA-90-11	05-15-90
PWA-90-12	05-24-90
PWA-90-13 to PWA-90-17	05-29-90
PWA-90-18 to PWA-90-19	05-30-90
PWA-90-20	05-31-90
PWA-90-21	05-05-90
PWA-90-21A	05-31-90
PWA-90-22 to PWA-90-24	06-01-90

Soil Borings (Design Phase)

Boring Number	<u>Date</u>
PWA-92-1 to PWA-92-4	01-29-92
PWA-92-5	02-10-92

<sup>3</sup>/ Vegetation Transects (Post-Construction Phase)

V-M503.1B to V-M503.4J V-M504.6A to V-M504.7K V-M506.0A to V-M505.9J V-M506.2A to V-M506.1J

 $\frac{4}{2}$  Levee System Transects (Design Phase) – Cross sections at even 200-foot intervals, profile cross dike and perimeter levee

Levee System Transects (Post-Construction Phase) – Cross sections at even 500-foot intervals, profile cross dike and perimeter levee

 $\frac{5}{2}$  Vegetation Monitoring (Design Phase) – September 1990 aerial photography

 $\frac{6}{}$  Aerial Photograph (Pre-Project and Post-Construction Phases) -1':1250'

 $\frac{1}{2}$  Land Topographic (Design Phase) – Contours at 1-foot intervals
**APPENDIX D** 

COOPERATING AGENCY CORRESPONDENCE



STATE OF IOWA

THOMAS J. VILSACK, GOVERNOR SALLY J. PEDERSON, LT. GOVERNOR DEPARTMENT OF NATURAL RESOURCES

June 27, 2001

Colonel William J. Bayles U.S. Army Corps of Engineers, Rock Island District Clock Tower Building, P.O. Box 2004 Rock Island, Illinois 61204-2004

Dear Colonel William J. Bayles:

Dear Colonel Bayles:

The Princeton Wildlife Management Area in Pool 14 of the Upper Mississippi River is the site of the Princeton Habitat Rehabilitation and Enhancement Project recently completed by the District. Situated on over 1,000 acres of Federal and State land managed by the Department of Natural Resources, project features enhance and will perpetuate wetland habitats for migratory birds and other wildlife.

Unfortunately, this year's high water has significantly damaged HREP features and future benefits are threatened. On a recent site visit District and DNR staff noted a 360 foot levee break, several hundred feet of shallow breaks, other erosion, water control structure siltation and tree planting damage. The extent of post HREP flood damage was not anticipated, particularly the levee breaks. Project design provided for floodwaters to inundate the area across two thousand feet of reinforced 'overflow' access road. Unfortunately, the perimeter levee was overtopped before water entered via this floodway.

WALLACE STATE OFFICE BUILDING / DES MOINES, IOWA 50319 515-281-5918 TDD 515-242-5967 FAX 515-281-6794 WWW.STATE.IA.US/DNR Colonel William J. Bayles June 27, 2001 Page 2

FEMA representatives have visited the site to assess damage and potential assistance. If FEMA assistance is forthcoming it will be limited to Debris Removal and Emergency Protective Measures only. FEMA covered repairs will not be elgible for the structural damage to the levee. Considering the extent of damage and the need for timely repairs, we also need to investigate other potential assistance, especially HREP authority.

I am therefore requesting the District's review and assessment of Princeton's HREP levee design features as well as assistance in repairing the damage this year's floods have caused. It is my hope that timely review, repair and completion of any necessary modifications, will minimize or avoid future damage.

Wildlife Bureau staff is available to meet with your representatives at any time. Our Field personnel assigned to Princeton may be contacted directly for assistance. Wildlife Supervisor Art Roseland may be reached at 319 927-3276, or you may contact myself.

Your prompt attention to our request will be most appreciated.

Sincerely,

Allen L. Farris, Administrator Fish and Wildlife Division



THOMAS J. VILSACK, GOVERNOR SALLY J. PEDERSON, LT. GOVERNOR

6 . 1. 19 July 5-11

### STATE OF IOWA

DEPARTMENT OF NATURAL RESOURCES JEFFREY R. VONK, DIRECTOR

Roger Perk- EMP coordination U.S. Army Corps of Engineers Clock Tower Building Rock Island, Illinois 61204-2004

Dear Roger,

We have hired a local contractor to do temporary repairs to the South access road at the Princeton state wildlife area. FEMA will assist. Total cost is \$3000. IDNR picks up 15% of that amount. Work should begin next week.

I have a serious concern over the Wapsi river levee. Approximately 18 inches of levee elevation were removed during the HREP construction phase to obtain enough fill for added crown width and levee slopes. Hindsight is revealing that material should have been brought onto the levee as originally proposed. If the south access road is lowered, we are concerned that maintenance of the road and access to the boat ramp facilities will be jeopardized. The roadway began to function as a flood weir but the lowered Wapsi river levee did not allow it time to function. I would request that raising the Wapsi river levee to its original elevation be seriously investigated.

Sincerely,

e Shuth

BOB SNEETS WILDLIFE BIDLOGIST Iowa Department of Natural Resources Goordfoune - MAGUOKETA, IA 52060 Phi: (318) 652-3132

MAQUOKETA WILDLIFE UNIT, 201 WEST PLATT, MAQUOKETA IA 52060, 563-652-3132

**APPENDIX E** 

COST ESTIMATES FOR REPAIR OF FLOOD DAMAGE

# TABLE E-1Princeton Refuge HREP – Preliminary Cost EstimateAlternative 2 - Construct Setback Levee and RepairScour Areas through Equipment Rental

Project Management, Engineerir	\$14,310.60							
Item Description	Quantity	Unit	Unit Cost	Amount				
Backhoe	50	HR	\$245.00	\$12,250.00				
Truck	150	HR	\$95.00	\$14,250.00				
Dozer	100	HR	\$130.00	\$13,000.00				
Sheepsfoot	50	HR	\$90.00	\$4,500.00				
Material Reclamation	150	HR	\$130.00	\$19,500.00				
Seeding, Fertilizing, & Mulching	2	AC	\$2,230.00	\$4,460.00				
Mobilization	1	LS	\$3,000.00	\$15,000.00				
Subtotal				\$82,960.00				
Contingencies				\$12,444.00				
Construction Cost				\$95,404.00				
Engineering During Construction				\$1,000.00				
Construction Management/Inspect	ion			\$3,000.00				
Total Construction \$9								
TOTAL PROJECT COSTS	\$113,714.60							

# TABLE E-2Princeton Refuge HREP – Preliminary Cost EstimateAlternative 3 - Construct Setback Levee,Repair Scour Areas and Overflow Roadway

Project Management, Engineerir	\$27,392.50			
Item Description	Quantity	Unit	Unit Cost	Amount
Perimeter Levee Embankment	6,000	CY	\$9.50	\$57,000.00
Granular Surfacing	2,400	ΤN	\$15.00	\$36,000.00
Geotextile Fabric	5,400	SY	\$2.10	\$11,340.00
Seeding, Fertilizing, & Mulching	1	AC	\$2,230.00	\$2,230.00
Mobilization	1	LS	\$3,000.00	\$3,000.00
Subtotal	\$109,570.00			
Contingencies	\$27,392.50			
Construction Cost				\$136,962.50
Engineering During Construction				\$6,848.13
Construction Management/Inspect	\$13,696.25			
Total Construction	\$157,506.88			
TOTAL PROJECT COSTS	\$184,899.38			

TABLE E-3
Princeton Refuge HREP – Preliminary Cost Estimate
Alternative 4 – Construct Setback Levee, Repair
Scour Areas, Lower Overflow Roadway

Project Management, Engineering	\$29,642.50								
Item Description	Quantity	Unit	Unit Cost	Amount					
Roadway Excavation	1,500	CY	\$6.00	\$9,000.00					
Perimeter Levee Embankment	6,000	CY	\$9.50	\$57,000.00					
Granular Surfacing	2,400	ΤN	\$15.00	\$36,000.00					
Geotextile Fabric	5,400	SY	\$2.10	\$11,340.00					
Seeding, Fertilizing, & Mulching	1	AC	\$2,230.00	\$2,230.00					
Mobilization	1	LS	\$3,000.00	\$3,000.00					
Subtotal				\$118,570.00					
Contingencies				\$29,642.50					
Construction Cost				\$148,212.50					
Engineering During Construction				\$7,410.63					
Construction Management/Inspection	\$14,821.25								
Total Construction	\$170,444.38								
TOTAL PROJECT COSTS \$200,086.88									

### TABLE E-4Princeton Refuge HREP – Preliminary Cost EstimateAlternative 5 – Construct Setback Levee, Repair ScourAreas and Overflow Roadway, Raise Perimeter Levee

Project Management, Engineering	\$70,142.50							
Item Description	Quantity	Unit	Unit Cost	Amount				
Perimeter Levee Embankment	24,000	CY	\$9.50	\$228,000.00				
Granular Surfacing	2,400	TN	\$15.00	\$36,000.00				
Geotextile Fabric	5,400	SY	\$2.10	\$11,340.00				
Seeding, Fertilizing, & Mulching	1	AC	\$2,230.00	\$2,230.00				
Mobilization	1	LS	\$3,000.00	\$3,000.00				
Subtotal				\$280,570.00				
Contingencies				\$70,142.50				
Construction Cost				\$350,712.50				
Engineering During Construction				\$10,000.00				
Construction Management/Inspection		\$35,071.25						
Total Construction \$395,78								
TOTAL PROJECT COSTS \$465,926								

# TABLE E-5Princeton Refuge HREP – Preliminary Cost EstimateAlternative 6 - Reconstruct Original Levee, Fill ScourHole by Dredge, Repair Scour Areas and Overflow Roadway

Project Management, Engineerir	\$82,767.50			
Item Description	Quantity	Unit	Unit Cost	Amount
Perimeter Levee Embankment	3,000	CY	\$9.50	\$28,500.00
Fill Scour Hole (by dredge)	25,000	CY	\$10.00	\$250,000.00
Granular Surfacing	2,400	ΤN	\$15.00	\$36,000.00
Geotextile Fabric (120 mil)	5,400	SY	\$2.10	\$11,340.00
Seeding, Fertilizing, & Mulching	1	AC	\$2,230.00	\$2,230.00
Mobilization	1	LS	\$3,000.00	\$3,000.00
Subtotal				\$331,070.00
Contingencies				\$82,767.50
Construction Cost				\$413,837.50
Engineering During Construction				\$10,000.00
Construction Management/Inspect	\$41,383.75			
Total Construction	\$465,221.25			
TOTAL PROJECT COSTS	\$547,988.75			

# TABLE E-6Princeton Refuge HREP – Preliminary Cost EstimateAlternative 7 - Reconstruct Original Levee, Fill ScourHole by Truck, Repair Scour Areas and Overflow Roadway

Project Management, Engineerir	\$169,330.00			
Item Description	Quantity	Unit	Unit Cost	Amount
Perimeter Levee Embankment	3,000	CY	\$9.50	\$28,500.00
Fill Scour Hole (by truck)	25,000	CY	\$23.85	\$596,250.00
Granular Surfacing	2,400	ΤN	\$15.00	\$36,000.00
Geotextile Fabric (120 mil)	5,400	SY	\$2.10	\$11,340.00
Seeding, Fertilizing, & Mulching	1	AC	\$2,230.00	\$2,230.00
Mobilization	1	LS	\$3,000.00	\$3,000.00
Subtotal				\$677,320.00
Contingencies				\$169,330.00
Construction Cost				\$846,650.00
Engineering During Construction				\$10,000.00
Construction Management/Inspect		\$84,665.00		
Total Construction	\$941,315.00			
TOTAL PROJECT COSTS	\$1,110,645.00			

**APPENDIX F** 

PUMP STATION INSPECTION REPORT

### **PUMP STATION INSPECTION REPORT**

Name of Project and Program (EMP. 1135. Etc.):
Princeton Wildlife Management Area, EMP
Pool 14 River Miles 504 0-506 5 Scott County Iowa
1 001 14, Kivel Miles 50 1.0 500.5, Seou County, 10wu
Data/Hour Inspection Regan/Ended
Date: $5/21/01$ Time: 1030
Date. 5/51/01 11inc. 1050
Inspectors
Corps Representatives: Mark Clark Rachel Fellman, John Behrens
Local Sponsor Officials: Rob Sheets Randy Robinson Mike Griffin IADNR
Local Sponsor Officials. Doo Sheets, Kandy Roomson, Wike Offinin, http://k
River/Forehav Elevations:
River El: 575.0 Stage EL: N/A Zero Gage EL: N/A
North Management Unit El · 576 25 Stage El · N/A Zero Gage El · N/A
South Management Unit El : 576.25 Stage El : $N/A$ Zero Gage El : $N/A$
Note: The North Management Unit was flowing into the South Management Unit and both cells were
flowing into the river through the gravity outlets
nowing into the river unrough the gravity outlets.
Dusingt Datas
Project Data:
Pumping Arrangement and Configuration: One (1) hydraulic submersible waw pump set up for one-way
pumping with diversion to either management unit.
Size of Moist Cell Unit(s) (Acres): North Management Unit = 357 Acres at water surface elevation 576.0 South Management Unit = 344 Acres at water surface elevation 575.0
Fill Time (Days): Actual: North Management Unit = $45 \text{ days fill time to elevation } 577.0$ . (1' above
Corps design) It takes an additional 15 days of pumping to achieve the 1
increase.
South Management Unit = Approximately $30$ days simultaneous with the
filling of the North Management Unit.
Design: The design was to take 7 days for the North Unit and 5 days for the
South Unit.
Empty Time (Days): Actual: Depends on the fluctuating river. IADNK tries to lower the management
units as low as possible.
Design: Approximately elevation 574.0
General Comments:
1. The inspection was performed shortly after the 2001 Flood. 2. The singular had a local of $0^{22}$ units a doubt within the summa station building shows elevation 502 (
2. The fiver feached a level of $\delta$ water depth within the pump station building above elevation 565.0.
3. A large amount of wood debris was on the levee around the pump station from the mood.
4. A low spot in the levee (approx. 100 long by 16 -24 deep) was observed in the vicinity of the gravity

outlet gatewell. The area had been sandbagged during the flood fight to prevent overtopping near the pump station structure.

5. Overall the pump station appeared to be in good condition.

<b>RATED ITEM</b>	Α	Μ	U	EVALUATION	REMARKS
SECTION I				FOR INTERNAL USE AND EVALUATION	
1. Pump Station Size	A			Pump station has adequate capacity (considering pumping capacity, ponding areas, Compare Fill/Empty times with Design, etc.). (A or U.)	An 8" portable Godwin pump (2800 GPM @ 20' TDH) was provided to the IADNR in October 1999 to supplement pumping between the WMUs. The actual filling time for the WMUs is greater than the design filling times.
SECTION II				FOR LOCAL SPONSOR USE	
2. O&M Manual	A			O&M Manual is present and adequately covers all pertinent areas. (A or U.)	A draft Corps Operations and Maintenance Manual is dated April 1999 and was used internally to assist with this inspection. All equipment O&M manuals are kept at the Green Island project office. Recommendation: The O&M information should include a pump curve for the pump. The pump station operators and maintenance personnel should review the manuals biannually for routine maintenance to be identified and performed as recommended by the equipment manufacturers. Identify such review and maintenance in the operation logbook. Maintain good record keeping and perform the required maintenance as outlined in the operation and maintenance manuals.
3. Operating Log	A			Pump Station Operating Log is present and being used. (A or U.)	A daily log is maintained during pumping periods. The operating hours, filter/oil changes, problems, and quantity of fuel used is recorded. Recommendation: The logbook should be in a notebook, 3-ring binder or bound logbook and should be in neat tabular form. Entries in the logbook should indicate such items as date, water elevations, and periodic lubrication, pump hours or running time, maintenance/repairs, and special events that are significant in nature. The logbook should be stored and protected in the same location and manner as operation and maintenance manuals. Protection provided shall be moisture and rodent proof. The logbook should also include sections for pump performance testing, pump overhaul or service work performed, sump maintenance, pump discharge outlet work, and forebay cleaning (dredging), etc. Include in the logbook brief descriptions of any service work or maintenance. These descriptions could possibly be located in their own section that could be separate from the daily entries if space does not allow for it.

<b>RATED ITEM</b>	Α	Μ	U	EVALUATION	REMARKS
4. Annual Inspection	A			Annual inspection is being performed by the local sponsor. (A or U.)	The pump is removed annually to prevent winter ice damage and is stored in the pump station building. The pump is inspected at that time. Recommendation: The local sponsor should perform routine maintenance in accordance with the operation and maintenance manuals for the equipment. Annual inspection dates, discrepancies that are found and actions taken should be entered into the logbook. Recommend that a written checklist be developed for the annual inspection to ensure it is performed in accordance with manufacturer's recommendations as described in the operation and maintenance data.
5. Plant Building	A			<ul> <li>A Plant building is in good structural condition. No apparent major cracks in concrete, no subsidence, roof is not leaking, etc. Intake louvers clean, clear of debris. Exhaust fans operational and maintained. Safe working environment.</li> <li>M Spalling and cracking are present, or minimal subsidence is evident, or roof leaks, or other conditions are present that need repair but do not threaten the structural integrity or stability of the building.</li> <li>U Any condition that does not meet at least Minimum Acceptable standard.</li> </ul>	The electric generator for the pump station building electrical is stored off site at the Green Island project office. The building is made of concrete and is in good condition.
6. Pumps	A			<ul> <li>A All pumps are operational. Preventive maintenance and lubrication are being performed. System is periodically subjected to performance testing. No evidence of unusual sounds, cavitation, or vibration.</li> <li>M All pumps are operational and deficiencies/minor discrepancies are such that pumps could be expected to perform through the next period of usage.</li> <li>U One or more primary pumps are not operational, or noted discrepancies have not been corrected.</li> </ul>	The pump and impeller were visually inspected and appeared to be in good condition. The IADNR recently replaced a hydraulic seal on the pump. Recommendation: Continue annual maintenance and inspection of the pump.

<b>RATED ITEM</b>	Α	Μ	U	EVALUATION	REMARKS
7. Motors, Engines and Gear Reducers	A			A All items are operational. Preventive maintenance and lubrication being performed. Systems are periodically subjected to performance testing. Instrumentation, alarms, and auto shutdowns operational.	A oil-sending unit was replaced on the engine driver in 2000. The engine coolant system has a coolant leak on the radiator that needs repaired. Recommendation: Repair the coolant leak to
				M All systems are operational and deficiencies/minor discrepancies are such that pumps could be expected to perform through the next expected period of usage.	prevent accidental engine over heat. Perform operation and maintenance to the engine driver and hydraulic system in accordance with the operation and maintenance manuals. Replace engine
				U One or more primary motors are not operational, or noted discrepancies have period of usage.	lubricant, filters and hydraulic fluid as recommended by the engine maintenance schedule.
8. Sumps/Trash Racks		М		<ul> <li>SPECIAL INSTRUCTIONS: Measure silt accumulation in sumps and trash racks. Measure water depth at inlet and outlet.</li> <li>A Sumps/Trash Racks are free of concrete deterioration, protected from Permanent damage by corrosion and free of floating and sunken debris. Sumps are clear of Accumulated silt. Passing debris is minimized by spacing of trash rack bars. Periodic maintenance performed on trash racks and removal of accumulated silt in sumps is performed.</li> </ul>	The IADNR installs the sump bulkheads when the pump is removed for winter storage. The trash rack is also removed to facilitate pump removal. A large submerged stone is currently lodged in the vicinity of the trash rack and is preventing the trash rack from being reinstalled. The sump was measured for silt accumulation. 8" of sand was measured outside the bulkhead and 1 1/2" of silt was measured inside the sump behind the bulkhead.
				<ul> <li>M Trash racks and sumps have some accumulated silt or debris but are not currently inhibiting the pump(s) performance. No periodic maintenance has been performed. Present condition could be expected to perform through the next expected period of usage provided removal of floating debris is accomplished.</li> <li>U Proper operation can not be ensured through the next period of usage. Possible damage could result to the pumping equipment with continued operation.</li> </ul>	Recommendation: Remove the large stone to reinstall the trash rack when the pump is reinstalled. Clean the sump of accumulated silt and sand prior to pumping operations to prevent wear to the pump and deposition within the WMUs. Dates of any maintenance or cleaning performed should be logged into the operation logbook.

<b>RATED ITEM</b>	Α	Μ	U	EVALUATION	REMARKS
9. Other Metallic Items	A			<ul> <li>A All metal parts in plant/building are protected from permanent damage by corrosion. Equipment anchors and grout pads show no rust or deterioration.</li> <li>M Corrosion on metallic parts (except equipment anchors) and deterioration period of usage.</li> <li>U Any condition that does not meet at least Minimum Acceptable standards.</li> </ul>	Engine ductwork and louvers were in good condition.
10. Ancillary Equipment i.e. Compressed Air Siphon Breakers Fuel Supply Vacuum Priming Pump Lubrication Heating/Ventilation Engine Cooling Engine Oil Filtering		М		<ul> <li>A All equipment operational. Preventive and annual maintenance being performed. Equipment operation understood and followed by pump station operators.</li> <li>M Ancillary equipment is operational and deficiencies/minor discrepancies are such that equipment could be expected to perform through the next period of usage.</li> <li>U One or more of the equipment systems is inoperable. The present condition of the inoperable equipment could reduce the efficiency of the pump station or jeopardize the pump station's role in flood protection.</li> </ul>	Bulk fuel tank and trailer-mounted day tank were in good condition. Engine cooling system has a small leak as previously noted. The pump station operators should be reminded to perform pumping with the valve, next to the door of the pump station building, open for increased pumping capacity. The battery box for the engine had rodents living in it. Recommendation: Repair coolant leak in radiator. Rodent proof the engine battery box.
11. Backup Ancillary Equipment	A			<ul> <li>A Adequate, reliable, and enough capacity to meet demands.</li> <li>Backup units/equipment are properly sized, operational, periodically exercised, and in an overall well maintained condition.</li> <li>M Backup ancillary equipment is operational and deficiencies/minor discrepancies are such that equipment could be expected to perform through the next period of usage.</li> <li>U Backup ancillary equipment not considered reliable to sustain operations during flooding conditions.</li> </ul>	Not Applicable
12. Pump Control System	A			<ul> <li>A Operational and maintained free of damage, corrosion, or other debris.</li> <li>M Operational with minor discrepancies.</li> <li>U Not operational, or uncorrected discrepancies noted from previous inspections.</li> </ul>	Pump station is operated manually.

RATED ITEM	Α	Μ	U	EVALUATION	REMARKS			
13. Intake and Discharge Outlets	A			Functional. No damaging erosion evident. Opening/closing devices for vertical gates, flap gates, etc. are functional in a well-maintained condition. (A or U.)	Gaskets for the aluminum stoplogs were glued and screwed to the aluminum. The flap gate was in good condition. The gravity outlet gatewell appeared to be in good condition.			
<ul> <li>14. Insulation Megger Testing (For pump stations with Electric pumps only)</li> <li>15. Final Remarks</li> </ul>				<ul> <li>A Megger test has been performed within the last 36 months.</li> <li>Results of megger test show that insulation of primary conductors and electric motor meet manufacturer's or industry standard.</li> <li>M Results of megger test show that insulation resistance is lower than manufacturer's or industry's standard, but can be expected to perform satisfactorily until next testing or can be corrected.</li> <li>U Insulation resistance is low enough to cause the equipment to not be able to meet its design standard of operation.</li> </ul>	ger test has been performed within the last 36 months. The measurement of the insulation of primary conductors and into the measurement of the insulation of primary conductors and into the measurement of the insulation of primary conductors and into the measurement of the insulation of primary conductors and into the measurement of the insulation of primary conductors and into the measurement of the insulation of primary conductors and into the measurement of the insulation of primary conductors and into the measurement of the insulation of primary conductors and into the measurement of the insulation of primary conductors and into the measurement of the insulation of primary conductors and into the measurement of the insulation of primary conductors and into the measurement of the insulation of the i			
GENERAL       1. All items on this guide must be addressed and a rating given.         INSTRUCTIONS       2. The lowest single rating given will determine the overall rating for the pump station.         3. Additional areas for inspection will be incorporated by the inspector into this guide if the layout or physical characteristics of the pump station warrant this. Appropriate entries will be made in the REMARKS block.         4. Rating Codes:       A - Acceptable         M - Minimally Acceptable       U - Unacceptable								
SPECIFIC INSTRUCTIONS	\$	SECT	ION	I. Actual fill and emptying times for the project shall be compared with unit to assess adequacy of design.	design data and size of management			

**APPENDIX G** 

### LEVEE INSPECTION REPORT

#### LEVEE INSPECTION REPORT

- 1. Name of Flood Control Works: Princeton Refuge Habitat Rehabilitation and Enhancement Project (HREP)
- 2. Date/Hour Inspection Began/Ended: 08 December 2000
- Inspectors (Including Sponsor Representatives): Corps Representative(s) – Eugene Rand (ED-G) and Charlene Carmack (PM-AR) Sponsor Representative(s) – Robert Sheets (IADNR Site Manager)
- 4. Inspection Procedures Followed: Drove the levee system
- 5. Evaluation of Flood Control Works: Acceptable

6. General Comments: Overall maintenance of levee system acceptable, however mowing or burning of perimeter levee recommended to prevent encroachment of woody vegetation and promote growth.

Inspector's observations and comments as follows:

RATING	ITEM	LOCATION	REMA	REMARKS			
		Sta. to Sta.	Note:	R/S - Riverside L/S - Landside			
	LEVEE SLOPES						
А	Depressions						
A	Erosion						
А	Slope Stability						
A	Cracking						
	Seepage Areas (Do not rate. Note of concern during	e areas that are high water.)					
A	Animal Burrows						
А	Unwanted Growth						
А	Grazing						
А	Sod						
MA	Encroachments	Sta. 0+00 to Sta. 100+00	L/S of encroa sugges betwe	f levee – tree achment at toe of levee, st a 10 foot buffer en toe and trees			

#### LEVEE CROWN

	Authorized Access Gates (Do not rate. List gate locations.)	Three security gates located at the north, west, and south access areas		
А	Depressions			
A	Erosion			
А	Cracking			
MA	Animal Burrows Cross Dike	Minimal burrowing observed resulting in small depressions		
А	Unwanted Growth			
А	Grazing			
A	Sod			
A	Road Crossings (other than those with closure structures)			
A	Encroachments			

REMARKS Note: R/S - Riverside L/S - Landside

#### **REVETTED AREAS**

- A Riprap/Revetment
- A Unwanted Growth
- A Encroachments

#### DRAINAGE STRUCTURE(S)

Toe Drains (Do not rate. List stationing and locations of drains.)

- N/A Relief Wells
- A Culverts
- A Riprap/Revetment
- A Stability of Concrete Structures
- A Concrete Surfaces
- A Structural Foundations
- A Gates

RATING	ITEM	LOCATION Sta. to Sta.	REMARKS Note: R/S - Riverside L/S - Landside				
	CHANNELS						
А	Unwanted Gre	Unwanted Growth					
А	Stability of Co	oncrete Structures					
А	Concrete Surf	aces					
А	Structural Fou	indations					
А	CLOSURE S	TRUCTURE(S)					

PUMP STATION(S) (See "Pump Station Inspection Report" in Appendix F.) APPENDIX H

PHOTOGRAPHS OF FLOOD DAMAGE



Photo 1 – April 20, 2001 – Overflow Roadway



Photo 2 – April 20, 2001 – North Perimeter Levee



**APPENDIX I** 

### **PROJECT TEAM MEMBERS**

TABLE I-1 Princeton HREP Project Team Members									
'OC	Position	Agency	Address	City	State	Zip Code	Telephone Number	FAX Number	Email Address
loger Perk eresa Kincaid	Program Manager	USACE	Clock Tower Building P.O. Box 2004	Rock Island	IL	61204	309-794-5475 309-794-5227	309-794-5710 309-794-5710	<u>Roger.A.Perk@usace.army.mil</u> Teresa.A.Kincaid@usace.army.mil
arron Niles	Technical Coordinator	USACE	Clock Tower Building P.O. Box 2004	Rock Island	IL	61204	309-794-5400	309-794-5710	Darron.L.Niles@usace.army.mil
achel Fellman ara Mitvalsky	Project Engineer	USACE	Clock Tower Building P.O. Box 2004	Rock Island	IL	61204	309-794-5788 309-794-5623	309-794-5698	Rachel.C.Fellman@usace.army.mil Kara.N.Mitvalsky@usace.army.mil
ohn Behrens	Mechanical Engineer	USACE	Clock Tower Building P.O. Box 2004	Rock Island	IL	61204	309-794-5620	309-794-5698	John.T.Behrens@usace.army.mil
harlene armack	Biologist	USACE	Clock Tower Building P.O. Box 2004	Rock Island	IL	61204	309-794-5570	309-794-5157	Charlene.Carmack@usace.army.mil
lon Cover	Engineering Technician	USACE	Clock Tower Building P.O. Box 2004	Rock Island	IL	61204	309-794-5481	309-794-5698	Ronald.L.Cover@usace.army.mil
om Kirkeeng	Hydraulic Engineer	USACE	Clock Tower Building P.O. Box 2004	Rock Island	IL	61204	309-794-4348	309-794-5584	Thomas.A.Kirkeeng@usace.army.mil
om Mack	Geotechnical Engineer	USACE	Clock Tower Building P.O. Box 2004	Rock Island	IL	61204	309-794-5459	309-794-5207	Thomas.E.Mack@usace.army.mil
ary Swenson	Forester	USACE	Clock Tower Building P.O. Box 2004	Rock Island	IL	61204	309-794-4489	309-794-4347	Gary.V.Swenson@usace.army.mil
lancy Holling	Writer/Editor	USACE	Clock Tower Building P.O. Box 2004	Rock Island	IL	61204	309-794-5491	309-794-5710	Nancy.L.Holling@usace.army.mil
eith Beseke	EMP Coordinator	USFWS	51 East Fourth Street Room 101	Winona	MN	55987	507-452-4232	507-452-0851	Keith Beseke@fws.gov
d Britton	District Manager	USFWS	7071 Riverview Road	Thomson	IL	61285	815-273-2732	815-273-2960	Ed_Britton@fws.gov
ob Sheets	Area Wildlife Biologist	IADNR	County Court House 201 West Platt	Maquoketa	IA	52060	319-652-3132	319-652-3909	Robert.Sheets@dnr.state.ia.us
andy Robinson	Site Manager	IADNR	51576 Green Island Rd	Miles	IA	52064	319-682-7392		Randy.Robinson@dnr.state.ia.us
1ike Griffin	Wildlife Biologist	IADNR	206 Rose Street	Bellevue	IA	52031	563-872-5700	563-872-5456	Michael.Griffin@dnr.state,ia.us
om Boland	Fisheries Biologist	IADNR	24143 Highway 52 R.R. 3 Box 160	Bellevue	IA	52031	319-872-4976	319-872-4945	Tom.Boland@dnr.state.ia.us

**APPENDIX J** 

REFERENCES

#### REFERENCES

Published reports relating to the Princeton HREP project or which were used as references in the production of this document are presented below.

(1) Definite Project Report (R-10F) with Integrated Environmental Assessment, Princeton Wildlife Management Area, Upper Mississippi River System Environmental Management Program, Pool 14, Mississippi River Miles 504.0 – 506.5, Scott County, Iowa, February 1995. The report marks the conclusion of the planning process and serves as a basis for approval of the preparation of final plans and specifications and subsequent project construction.

(2) Plans and Specifications, *Upper Mississippi River System, Environmental Management Program, Pool 14, River Miles 504.0 thru 506.4, Princeton Wildlife Management Area*, Solicitation No. DACW25-95-R-0024. These documents were prepared to provide sufficient detail for construction of the wetland management unit, which consisted of levee restoration, water control improvements, and mast tree planting.

(3) Plans and Specifications, *Upper Mississippi River System, Environmental Management Program, Pool 14, River Miles 504.0 thru 506.4, Princeton Wildlife Management Area, Stage II*, Solicitation No. DACW25-00-T-0003. These documents were prepared to provide sufficient detail for construction of the cross dike ditch and water control structures.

(4) Draft Operation and Maintenance Manual, Princeton Wildlife Management Area, Upper Mississippi River Environmental Management Program, Pool 14, River Miles 504.0 - 506.4, Scott County, Iowa, March 2001. This manual was prepared to serve as a guide for the operation and maintenance of the Princeton HREP project. Operation and maintenance instructions for major features of the project are presented. APPENDIX K

**DISTRIBUTION LIST** 

#### **DISTRIBUTION LIST**

Mr. Robert Sheets Refuge Manager Iowa Department of Natural Resources County Court House 201 West Platt Maquoketa, IA 52060

Mr. Randy Robinson Site Manager Iowa Department of Natural Resources 51576 Green Island Road Miles, IA 52064

Mr. Tom Boland Natural Resources Biologist Iowa Department of Natural Resources 24143 Highway 52 Rural Route 3 Box 160 Bellevue, IA 52031

Mr. Ed Britton Savanna District Manager U.S. Fish and Wildlife Service UMR National Fish and Wildlife Refuge 7071 Riverview Road Thomson, IL 61285

Mr. Keith Beseke EMP Coordinator U.S. Fish and Wildlife Service UMR National Fish and Wildlife Refuge 51 East Fourth Street #101 Winona, MN 55987

Mr. Al Ames Great Lakes Region Director U.S. Department of Transportation Maritime Administration 2860 South River Road, Suite 185 Des Plaines, IL 60018-2413

Mr. Gary Christoff Missouri Department of Conservation 2401 West Truman Boulevard P.O. Box 180 Jefferson City, MO 65102-0180 Mr. Al Fenedick U.S. Environmental Protection Agency Environmental Analysis Section, ME-19J 77 West Jackson Boulevard Chicago, IL 60604

Mr. George Garklavs District Chief U.S. Geological Survey Water Resources Division 2280 Wooddale Drive Mounds View, MN 55112

Ms. Leslie Holland-Bartels Center Director U.S. Geological Survey Upper Midwest Environmental Sciences Center 2630 Fanta Reed Road La Crosse, WI 54601

Mr. Steve Johnson Minnesota Department of Natural Resources 500 Lafayette Road P.O. Box 32 Saint Paul, MN 55155-4032

Mr. Terry Moe Team Leader Mississippi – Lower St. Croix Wisconsin Department of Natural Resources 3550 Mormon Coulee Road La Crosse, WI 54601

Ms. Holly Stoerker Executive Director Upper Mississippi River Basin Association 415 Hamm Building 408 Saint Peter Street Saint Paul, MN 55102

Mr. Scott Stuewe Office of Resource Conservation Illinois Department of Natural Resources 524 South Second Street Springfield, IL 62701-1787 Mr. Kevin Szcodronski Iowa Department of Natural Resources Wallace State Office Building Des Moines, IA 50319

Mr. Charles Wooley Assitant Regional Director Ecological Services U.S. Fish and Wildlife Service Bishop Henry Whipple Federal Building 1 Federal Drive Fort Snelling, MN 55111

Mr. Steve Cobb U.S. Army Corps of Engineers Mississippi Valley Division ATTN: CEMVD-ET-P 1400 Walnut P.O. Box 80 Vicksburg, MI 39181-0080

Mr. Owen Dutt U.S. Army Corps of Engineers Saint Louis District ATTN: CEMVS-PM-N 1222 Spruce Street Saint Louis, MO 63103-2833

Mr. Donald Powell U.S. Army Corps of Engineers Saint Paul District ATTN: CEMVP-PM-A 190 Fifth Street East Saint Paul, MN 55101-1638

Mr. Tom Pullen U.S. Army Corps of Engineers Mississippi Valley Division ATTN: CEMVD-PM-R 1400 Walnut P.O. Box 80 Vicksburg, MS 39181-0080 Mr. Greg Ruff U.S. Army Corps of Engineers Mississippi Valley Division ATTN: CEMVD-PM-E 1400 Walnut P.O. Box 80 Vicksburg, MS 39181-0080

Mr. Charles Spitzack U.S. Army Corps of Engineers Saint Paul District ATTN: CEMVP-PM-B 190 Fifth Street East Saint Paul, MN 55101-1638

Mr. Mike Thompson U.S. Army Corps of Engineers Saint Louis District ATTN: CEMVS-PM-N 1222 Spruce Street Saint Louis, MO 63103-2833

**INTERNAL DISTRIBUTION:** CEMVR-PM-M (Dist File) (2) **CEMVR-PM-M** (Niles) CEMVR-PM-M (Perk) **CEMVR-PM-A** CEMVR-PM-A (Carmack) **CEMVR-CD** CEMVR-CD-C **CEMVR-ED CEMVR-ED-D** CEMVR-ED-DN (2) CEMVR-ED-DG (Fellman) **CEMVR-ED-H** CEMVR-ED-HQ CEMVR-ED-HQ (Bierl) **CEMVR-ED-G CEMVR-ED-S CEMVR-OD-M CEMVR-OD-MN** CEMVR-OD-MN (Swenson)

**APPENDIX L** 

PLATES



#### GENERAL NOTES:

1. THE SCOPE OF WORK GENERALLY CONSISTS OF, BUT IS NOT LIMITED TO: A. RESTORE AND CONSTRUCT LEVEES USING ONSITE BORROW. B. CONSTRUCT A PUMP STATION COMPLETE WITH GENERATOR ELECTRICAL

2

- POWER SUPPLY.
- CONSTRUCT A CAST-IN-PLACE CONCRETE INTAKE STRUCTURE, CONSTRUCT A STOPLOG WATER CONTROL STRUCTURE, CONSTRUCT A GRANULAR SURFACED ACCESS RDAD.

- PLACE RIPRAP EROSION PROTECTION. CONSTRUCT A PRECAST CONCRETE GATEWELL.
- THE ENTIRE INTERIOR OF THE CONSTRUCTION SITE IS HIGHLY INFLUENCED BY VARYING RIVER STAGES. SEE SPECIFICATIONS FOR HYDRAULIC DATA.
- 3. APPROXIMATELY 1,100 FEET OF THE CROSS DIKE EMBANKMENT CONSTRUCTION WILL OCCUR UNDER WET CONDITIONS. BORROW EXCAVATION AND SUBSEQUENT EMBANKMENT PLACEMENT REQUIRES THE USE OF METHODS THAT LEAST DISTURB SOIL STRENGTH. SEE SPECIFICATIONS.
- 4. THE LAYOUT OF THE PROJECT FEATURES AND CONSTRUCTION WORK LIMITS AS SHOWN SHALL BE FIELD STAKED AND APPROVED BY THE CONTRACTING OFFICER PRIOR TO CONSTRUCTION.
- THE MAJORITY OF THE TOPOGRAPHICAL CONTOURS SHOWN WHERE DEVELOPED FROM FIELD AND AERIAL SURVEYS TAKEN PRIOR TO THE FLOOD OF 1993. ACTUAL CONTOURS MAY VARY.

LEGEND:

SECTION DESIGNATION % "-1'-0" SIO3-LOOK ON THIS SHEET FOR SECTION CUT LOCATION

SECTION DESIGNATION

2

STOP LOOK ON THIS SHEET










			ξ	5						4					<b>↓</b> 3			•		2		
D 5' 5'	80 70 60	P SEE COCA1 29	WA-92- Top- IA Top- ICC ICC ICC ICC ICC ICC ICC ICC ICC IC	1 	V = 576-6 MEDIUM T CLAY DIUM TO I AYEY SANR IUM TO F	AN -GLAY- CLAY- TINE -SAND I NE -SAND		PWA-92 Jo WL-36 SS 26 19 SHEET AT ION OF J JANUARY	P ELEVAT	ION: == 578 MED IUM ANDY ILEA LAYEY SA ED IUM TO	CLAY CLAY TINE SAND	HA ML 55 55 55 55 55 55 55 55 55 55 55 55 55	10P ELEVA 1CE WATER DL GR GL-CH SC GR SP GR F BOR ING Y 1992	TION 576-6 ORGANIC LEAN GR- MEDIUM CEA CLAYEY SAND W MEDIUM TO FIN	DLAY THIN CL SAND	ÁY LAYERS	PWA92	4 ELLEVATIO GE LL - GR. DR. LL - GR. BR F. GR. ME P. BR. ME P. BR. FI BR. FI FOR BORING 1992	N = 576-0 SAN LG LEA VOY LEAN - SANDY L JUM TO F SIUM TO F SIUM TO F NE SAND	N- CLAY CLAY EAN-CLAY INE SAND INE SAND	(2.0) (2.0) (2.0) (8) (12.0)	PWA-9 115 115 115 115 115 115 115 11
C 51	80 70 60 50	9	PWA- (49,5) 0 1,50 m- 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	90-19 100-19 100-20	R. SANDY R. LEAN R. SANDY GR. BR GR. BR GR. BR R. MEDIU (ITH OCCA BR. LEAN R. MEDIU R. COARS R. MEDIU R. COARS	582.6 LEAY_CL LEAY_CL LAY_CL MOTTLE JUM_CLA MT0-FN SIONAL-CC CLAY_SE MT0-FN T0-FN T0-FN T0-FN T0-FN	AY MEDIUM SAND AYEY SAN AYEY SAN AYEY SAND SAND SAND SAND SAND SAND SAND TI	GLAY ND -SEAMS 16-4) ITH -GRAVE RACE -GRAV	51 	P₩A= HS= 20 ₩L= 0 0 0 0 0	90-20 TOP ELEVATIO - SC - BH - CC - CL - BH - SC - CL - BH - SC - CL - CH - BH - SC - CH - BH - SC - CH - CH - SP - BR - CC - SP - BR - CF - SP - BR	N = 581, 5 LAYEY SAND HUTTUED SANDY 1 ANDY LEAN -CL ANDY LEAN -CL R. MOTTLED -S LAYEY SAND EDIJAC TO F IN E MEDIUM TO - SANSE TO FINE ANDULL COARS	AN CLAY W AY AY ANDY LEAN SAND INE SAND SAND TR SAND TR	CIRON-OXJOE CEAY CEAY CE GRAVE	PWA 	90-21 10P ELEX 10P ELEX	ATION = 580-7 R. CLAYEY SAND DK. GB. MEDIU DK. GB. MEDIU (W/ 06CASIONA DK. GB. MEDIU (W/ 06CASIONA DK. GB. MEDIU GR. MOILED. SAND K. CAYEY SAND R. CAYEY SAND R. CAYEY SAND CR. GROUP (CAY SE R. COARSE TO FI W/ 06CASIONAL C R. MEDIUM TO FI R. MEDIUM TO FI R. MEDIUM TO FI R. MEDIUM TO FI	M CLAY M CLAY	AND SEAM M CLAY FL ACE GRAY	<u>5</u> <u>7</u>	12.57 (B) 12.57 (B)	0:31 (3) 0:18 0:18 (32) 0:18 STA 1( EVEE CEN 0 FEBRUA 0 FEBRUA
B 54	80	Note: ->	30. М/ ИЛЕЯ ENTERE WA=90= ТОР ЯS 18 18 22 10 10 10 10 10 10 10 10 10 10 10 10 10	22 ELE VAT IC CL-CH-C	113, 3 ANO 113, 3 ANO 113, 3 ANO 113, 3 ANO 114, 114, 114, 114, 114, 114, 114, 114,	ROSE TO G	24 TH VEGE UM CLAY DY UM CLAY DY UM CLAY DY UM CLAY	TATION			PWA=90=2: 10005=5440EF PWA=90=2: 100-E 1	3 LEVATION = 5 BB: SANOY 11 BB: SANOY 11	ROSE TO 7. 17.3 : 80.3 80.3 80.3 80.3 80.3 80.3 10.1 80.3	TH: YEGETATION CLAY AY 1001 - CLAY MEDIUM - CLAY	STA	1 11 ±98 1 11 ±98 1 1990	5.3	24 24 24 24 24 25 25 25 25 25 25 25 25 25 25 25 25 25	=-583.5 SANBY L OY LEAN BR MED I MED IUM C	EAN CLAY CLAY CLAY UM CLAY UM CLAY		555/2 557/2 51 311 8078
	60 50	(3.4) 0	0 5TA-7143+0 5TA-7143+0 TL-UINE-195	SP - 68 - 68 SP - 88 SP - 88 SP - 98 SP - 98 S	BYNT POFEN COARSE IL FINE SAND COARSE TE FINE SAND COARSE TE FINE SAND R USED 0:0	E SAING 70' FINE SA FINE SA COARSE I		AND			33./ 18 14 11 64 59 57 57 57 2 149+81 2 8+81 1 JUNE 1990 NOTE1 WATER ENT ROSE 10 7 USED 0.0 C	GR BR MGT BR COARSE BR MEDION GR BR WEDION GR GRAVEL GR GRAVEL	ED SANDY TO FINE TO FINE UT COARSE UT COARSE TO FINE UT AND SAMPLEA	LEAN GLAY SAND SAND SAND TO FINE SAND			(0) -1.00 (0) 10 (0) 10	E - GR - GR - SAL C - GR - SAL C - GR - CO P - GR - CO P - GR - CO	BR. MUTI NDY LEAN AKEY SAND DIUM TO F	GLAY NE SAND NE SAND WI TH	GRAVEL	
			Ę	5						4					3					<u>10_5</u> 2	<u>o io</u>	201



.









































			<u> </u>	ļ			
<u> </u>		1		1			
······							
	<u> </u>						
			-				
		1		1			
			1				
···							
~							
	+		-				
		_		_			
			•				
			+		+		+
							ļ
	27 - P	ERIMET		EE AS-F		ROSS SE	CTIONS
	STATI	<b>ON 15</b>	7+12 1	O STA	TION	63+09	
			. 1	<u> </u>	L .,	<u> </u>	<u> </u>







	70	60 50	40	30-2	u u	¢			- 30	40 5	0 0	<u>о л</u>	0	 ///		,	0 4	0	<u>xo 7</u>	0 10	C		<u> </u>	0
																U					ľ		Ţ	
3	580						$\rightarrow$					580	3	 										
	575							~					36											
												575		 										
							~				-		$\frown$				-	5						l
	580				$\nearrow$	2		$\leq$				580		 										
	585											585		 										_
2	580					=																		
02	1									+		080		 ·						   .				
		+		<u> </u>					_															_
	595																						-	
												585		 										
1	580											580	$\overline{1}$											
	1							$\leq$					11											
														 										-
	585											585												
														 										t
47	580											580	o I	 										-
													4/											
														 					-					+
	585											585												
	500												$\frown$											
24	1580							-				580		 										+
																							-	
								-													0R	IGINA	GRC	2
	585											585		 						ļ,	TE FFF	MPLAT NHSHE	P-GR(	zμ
,	580				~		~					500			500						1	<u> </u>		
00	1											580		 55	580						[		$\rightarrow$	ŧ
	575		_									575			575									
-																					PLATE	31 - R ST/	AILROA	۱D 0
1	ν <u>μ                                    </u>	<u> </u>	40 30	20	1p	¥	1p	20	30 4	0 50	60	) 70		70	) 6	0 9	50	40	30	20 1	þ	₽ t	iþ	20

ĺ

966 J

3 15: 45: 40

Tue Nov

	<u> </u>		20	<del>) 3</del>	0 4	0 5	0 6	0 7	0 1
	Ē	· Î	]			-			-
		·							
	ļ								
	+								
				· · · <u>-</u> · · · ·					
							L	 	
						1			
								ļ	
								<u> </u>	
							Ì		
					ļ	l			
								1	
				ļ		1			
						+			+
	ļ								
	OR-	IGINA	L GRO	UND					
	V-TE	MPLAT	E CPC						
. /	VITT	1 TORIE	poro						
	$\mu$	$\vdash$						590	
	1			<u>+</u>		+			
								575	
	PLATE	31 - R ST/	AILROA	D LEV	EE AS-I TO STA	BUILT C ATION	ROSS 9 3+55	SECTION	S
20 1	þ	¢	ip 2	20	30	40	50	60	70











G		<u>H</u> ]	
			US Army Corps of Engineers Rook Island District
E BOUNDARY			
OW AREA			Abpro
- OWNED LAND			Date
G LOCATION			
LINE	•		
			Description Revision
& OVERFLOW	ROADWAY		
PLACE 8" OF 22 WIDE GRAVEL SURFACE ON FILTER FABRIC	3'-8"		
ANTRATAT	EL. 579.	<u>6</u> <u></u>	CT Designed By: XX XX Drown by: XCF XX XXX Drown by: Scale: AS SHOP TPD-RLC Scale: AS SHOP TPD-RLC Project Code: Theread By: KJD Project Code: Reviewed By: KJS DACPSX-8XXX
LOW ROADWAY (S	ECT	TION	U.S. ARMY ENGINEER DISTRI D.S. COPPS OF ENGINEERS ROCK ISLAND, ILLINUIS ROCK ISLAND, ILLINUIS
WEANDERING OF THE EXISTING TRAVERSE ALIGNMENT DO WITH THE TOP OF THE LEVE RADE OF PERIMETER LEVEE D (SEE SPECIFICATIONS),	G TRAVERSE ALIGNMEN ES NOT NECESSARILY E IN SOME LOCATIONS DOES NOT INCLUDE 6-	іт, 5. -INCH	LOWER MISSISSIPPI RIVER SYSTEM ENVIRONMENTAL MANAGEMENT PROGRAM - POOL 14 PRINGETON WILDLIFE MANAGEMENT AREA LOWER ROVERFLOW ROADWAY
			Sheet Reference Number: PLATE 36

