

# Project Factsheet for: Davenport, Iowa

Date Last Updated: 03/02/2009 13:00

## Project Location Information

**Location:** Davenport, Iowa  
**River Basin(s):** Mississippi  
**State(s):** IA  
**Congressional District(s):** IA-1

### Status

Development of an Engineering Documentation Report (EDR) for the Mississippi River at Davenport, Iowa, Reach 1 project was completed in November of 2005. The EDR was approved in January 2006. Federal Construction, General funds appropriated in FY2008 are to be used to execute a Project Partnership Agreement (PPA). Carry-over funds will be used in 2009 to administer real estate acquisition activities, complete Phase 1 plans and specifications, and advertise the Phase 1 construction contract. Construction is expected to begin in the spring of 2009.

### Description

The Davenport flood protection project was authorized for construction on 31 December 1970. A Phase II Design Memorandum (DM) recommending revisions to the project was completed in February 1982. In May 1984, the City declined to participate due to the cost of the project and poor economic conditions at that time.

Record flood levels along the Mississippi River at Davenport, Iowa in 1993 were nearly matched in 2001, causing extensive flood damages and attracting national attention. The baseball stadium, a residential area, and significant reaches of the downtown area were flooded. The water treatment plant was threatened by flooding, but remained in service during the floods due to emergency flood-fighting actions. The Subcommittee on Energy and Water Development approved the Preconstruction Engineering and Design (PED) resumption in October 2001. A Limited Reevaluation Report (LRR) was completed in April 2002, to update the 1982 project costs and economic analysis. The LRR was approved in June 2002. The report determined that a Federal project to protect Reach 1, including the water treatment plant, was justified. No other improvements were justified. The design decision document (EDR) for Reach 1 was completed in November 2005 and approved in January 2006.

### Summarized Financial Data

SUMMARIZED FINANCIAL DATA:	FY2010 PED	FY2010 CONSTRUCTION
Estimated Federal Cost	\$761,000	\$6,264,000
Estimated Non-Federal Cost	\$254,000	\$2,088,000
Total Estimated Cost	\$1,015,000	\$8,352,000
Allocation through FY 2008	\$761,000	\$1,414,000
FY 2009 Appropriation (tentative)	\$0	\$4,850,000

Budget Request for FY 2010	\$0	TBD
Balance to Complete after FY 2010	\$0	TBD

**Major Work Item (This Fiscal Year)**

**FY2009:** Execute a Project Partnership Agreement (PPA), administer real estate acquisition activities, and complete Phase 1 plans and specifications, award phase 1 construction contract and advertise phase 2..

**Major Work Item (Next Fiscal Year)**

**FY2010:** Continue work on the Phase 2 construction contract.

**Authority**

CG - Construction General -- 31 December 1970, P.L. 91-611 authorized the project for construction.

**Additional Information**

The Davenport flood protection project was not included in the FY 2009 President's Budget. FY2009 appropriation of Construction, General funds will allow construction to continue. .

**Project Manager Information**

**Name:** Michael Zukowski, Project Manager, Project Management Branch

**Phone:** (309) 794-5890

**E-mail:** michael.p.zukowski@usace.army.mil