

**ROCK ISLAND DISTRICT (MVR) - CORPS OF ENGINEERS  
2015 Dredging Schedule by Equipment - Illinois Waterway**

**13-Jul-15**

Pool	Dredge Cut Name	River Mile	Dredging Dates		Depth & Est. Quantity	Equip.	Placement Site	Placement Type	Dredging Notice #	Job Order #	Cat.^
			Start	End							
Dres	Below Brandon Lock	285.0	Check survey		11		GM	285 L	Upland		
Dres	Treat's Island	279.0	Check survey		11		GM		Upland		
Mars	Dresden Lower R **	271.1	2/10/15	2/11/15	11	296	GM	270.5 R	Upland	IW 15--01 2770	
Mars	Dresden Lower L***	271.0	est 3/20/2015		11	2,775	GM	271.5 L	Upland		
Mars	Grist Island	259.0	Check survey		11		CH		Bankline		
Mars	Marseilles Canal	246.0	Check survey		11		GM	270.5	Upland		
Strk	Bull's Island *	240.0	6/4/15		11	16,585	GM	241.7R	Upland	IW 15-4138	
Peo	Starved Rock Lower	230.0	Check survey		11		GM		Upland		
Peo	Deer Park Light	228.0	Check survey		11		CH		Upland		
Peo	Huse Slough	220.0	Check survey		11		CH		Bankline		
Peo	Clark Island	216.0	Check survey		11		GM	215.8 R	Bankline		
Peo	Illinois Power	213.0	Check survey		11		GM		Bankline		
Peo	Senachewine	182.2			11	9,000	GM	181.9 L R	Bankline		
Peo	Peoria Boat Yard	164.2	5/6/15	5/27/15	11	7,500	GM	164.3	Upland	N/A	
LaG	Lick Creek	155.0			11	7,500	GM		Bankline		
LaG	Pekin Crk Delta	151.0			11	3,000	GM	151.0 R	Bankline		
LaG	Pekin bend	150.7			11	18,000	GM	151.0 R	Upland		
LaG	Mackinaw River	148.0			11	31,000	CH	147.1 L	Bankline		
LaG	Kingston Mines	146.0			11	9,500	GM	145.4 L	Bankline		
LaG	Copperas Creek	136.0			11	46,000	CH	136.6-137.0 L	Bankline		
LaG	Duck Island	135.0			11		CH		Bankline		
LaG	Senate Island	134.0			11	26,000	CH	132.2 L			
LaG	Quiver	122.0			11	27,000	CH	120.2-121.5 R	Bankline		
LaG	Devils Elbow	116.5			11	21,000	?	116.5 L	Bankline		
LaG	Grand Island Head	113.0	Check survey		11				Bankline		
LaG	Beardstown RR Bridge**	88.8	2/26/15	3/13/15	12	8,575	GM	88.1R	Bankline	IW 15-02 3042	
LaG	Grape Island	87.0			12	30,000	CH	88.1R	Bank/Behind levee		
LaG	Briggs Landing	84.0			12	29,000	CH		Bankline		

DIS JobKey      Job Priority  
 Priority 1      5  
 Priority 2      5  
 Priority 3      2

KML Dredge Cut made      2  
 KML Dredge Cut made      3  
 KML Dredge Cut made      3  
 KML Dredge Cut made      2  
 KML Dredge Cut made      1  
 KML Dredge Cut made      2  
 KML Dredge Cut made      1  
 KML Dredge Cut made      2  
 KML Dredge Cut made      1  
 KML Dredge Cut made      2  
 KML Dredge Cut made      1  
 KML Dredge Cut made      1

\* Currently operating at this job. \*\* Dredging completed \*\*\* Dredging suspended.      cement requires OSIT approval. Marseilles Pool requires additional endangered mussel

Total quantities by equipment:			
Government Hydraulic - (GH) =	0	Scheduled	283,731
Government Mechanical - (GM) =	73,731	Unscheduled	0
Contract Hydraulic - (CH) =	210,000	TOTAL	283,731
Contract Mechanical - (CM) =	0		
Hydraulic - (H) =	0		
Total Dredging =	<b>283,731</b>		

^E = Emergency  
 I = Imminent Closure  
 R = Routine Dredging