

ROCK ISLAND DISTRICT (MVR) - CORPS OF ENGINEERS
2016 Dredging Schedule by Equipment - Upper Mississippi River **18-Aug-16**

Pool	Site	River Mile	Dredging Dates Start End		Depth & Est. Quantity	Equip.	Placement Site	Placement Type	Dredging Notice #	Job Order #	Cat.^
Scheduled Dredging Jobs											
11	Rosebrook	595.1	29-May	6/7/2016**	11	33,000	GM	Finleys Beach	Bankline	MR16-6424	E
13	Smith Bay	531.0	14-Jun	6/28/16**	11	15,943	GM	Smith Island	Bankline	MR16-6464	R
14	Marais D'osier	510.0	11-Jul	7/15/16**	11	6,046	GM	Princeton Beach	Bankline	MR16-6575	R
14	LeClaire Canal	494.0	27-Jul	8/4/2016**	8	2,290	GM	Smith Island	Upland/Beneficial	N/A	R
16	Crescent Bridge	482.0	9-Aug	8/17/16**	11	7,015	GM	Centennial Bridge	Upland/Beneficial	MR16-6690	R
16	Shady Creek	464.9	11-Apr	4/21/2016**	6	3,523	GM	LD 16 Upper	Upland/LDB	N/A	R
16	Lock 16 Upper Aux.	457.2	8/18/16*		20	3,410	GM	Lock 16 Upper	Upland	N/A	R
18	Keithsburg Lower	425.0			11	20,000	GM	Keithsburg DMMP (Willow Bar)	Bankline		R
19	Burlington Island Light	397.0	26-Apr	5/6/2016**	11	15,374	GM	Willow Island	Bankline	MR16-6059	I
19	Burlington Bluff	402.3			11	30,000	GM	Willow Island	Bankline		R
20	Buzzard Island	349.0			11	10,000	GM	Buzzard Thalweg	Thalweg		R
20	Lock 20 Upper	343.5			11	20,000	GM	Nelson Island	Bankline		R
21	LaGrange	336.0	9-Aug	8/17/16**	11	8,000	GM	LaGrange Beach	Bankline	MR16-6830	R
22	Cave Hollow	306.0	14-Jun	7/7/2016**	11	25,000	GM	Sny Levee Dist.	Upland/Beneficial	MR16-6463	I

* Currently operating at this job. ** Dredging completed ***Dredging suspended Bankline or Thalweg placement requires OSIT approval. Mussel survey may be required for placement sites that have not been used in the past 5 years

Total quantities by equipment:

Government Hydraulic - GOETZ (GH) =	0	^E = Emergency
Government Mechanical - (GM) =	199,601	I = Imminent Closure
Contract Hydraulic - (CH) =	0	R = Routine Dredging
Contract Mechanical - (CM) =	0	
Total Dredging =	199,601	

Potential Jobs That Have Not Been Scheduled or Have Been Deferred

11	Turkey River	608.0			11		GM	Island 189	Bankline		
11	Hurricane Island	599.0			11		GM	Hurricane Island	Bankline		
11	Rosebrook	595.0			11		GM	Cassville	Upland/beneficial		R
12	Island 241	562.0			11		GH	Island 241	Bankline/Thalweg		R
13	Maquoketa River	548.0			11		GM	Maquoketa River	Upland		R
13	Arnolds	543.0			11		GM	Santa Fe Island	Bankline		
13	Savanna Bay	539.0			11		GH	Savanna Thalweg	Thalweg		
13	Dark Slough	531.0			11		GM	Dark Slough Island	Bankline		R
16	Credit Island	480.0			11		GM	Centennial Bridge	Upland/Beneficial		
16	Lock 15 Lower	483.0			11		GM	Centennial Bridge	Upland/Beneficial		R
16	Horse Island	476.0			11		GM	Centennial Bridge	Upland/Beneficial		R
16	Buffalo	473.0			11		GM	Centennial Bridge	Upland/Beneficial		R
16	Montpelier	469.0			11		GM	Right Bank	Bankline		R
17	Lock 16 Lower	456.0			11		GM	Illinois Bankline	Bankline		
17	Lock 17 Lwr Aux.	437.0			11		GM	Lock 17 locksite	Upland		R
18	Huron Island	424.0			11		GH	Willow Bar	Bankline		
18	Lock 17 Lwr Aux	437.0			11		GM	Lock 17 Upper	Upland		
18	Oquawka Bend	415.0			11		GM	Benton Island Thalweg	Thalweg		R
18	Lock 18 Upr & Lwr Aux.	410.0			11		GM	Lock 18 locksite	Upland		R
19	Kemps Landing	398.0			11		GH	Craigel Island	Bankline		
20	Lock 19 Lwr	364.0			11		GM	Lock 19 Lower Bankline	Bankline		R
20	Lock 20 Aux's	343.0			11		GM	Lock 20 Upper	Upland		
21	Hogback / Lonetree	332.0			11		GM	Hogback Thalweg	Thalweg		R
21	Lock 21 Aux's	325.0			11		GM	Lock 21 Lower	Upland		
22	N.E. Power	320.0			11		GH	N.E. Power	Upland/Beneficial		R
22	Lock 22 Upr & Lwr Aux.	301.0			11		GM	302.5 DMMP site	Inland		R
Total quantity for jobs that have not been scheduled =						0					

