

ROCK ISLAND DISTRICT (MVR) - CORPS OF ENGINEERS
2018 Dredging Schedule by Equipment - Upper Mississippi River **2-Oct-18**

Pool	Site	River Mile	Dredging Dates Start End		Depth & Est. Quantity	Equip.	Placement Site	Placement Type	Dredging Notice #	Job Order #	Cat.^	Other
Scheduled Dredging Jobs (List will change after Spring Surveys)												
11	Turkey River	608.8-610.0			11	10,000	GM	610.4-610.6L	Bankline			R
11	Finley's Landing/Rosebro	595.5-596.5	3/22/18***		12	42,243	GM	Finleys Beach	Bankline	MR 18-8814		I
12	Island 241	561.7-562.2	8/21/18	8/28/18	11	60,771	GH	Island 241 Beach	Bankline/Thalweg	MR 18-9094		R
13	Maquoketa River	547.0-548.6			11	20,000	GM	Maquoketa River	Inland Beneficial			R
13	Savanna Bay	538.8-539.6			11	60,000	GH	Thalweg				R
13	Sabula Lower	532.5-533.9			11	30,000	GH	Dark Slough Island/Thalweg	Thalweg			R
13	Dark Slough	531.0-531.3			11	20,000	GM	Dark Slough Island/Thalweg	Bankline/Thalweg			R
13	Smith Bay	529.9-530.3	8/11/18	8/22/18**	11	11,796	GM	Dark Slough Island/Thalweg	Thalweg	MR 18-9072		I
14	Beaver Island	516.4-516.7	8/24/18*		11	21,226	GM	516.8-517.2L	Bankline	MR 18-9109		R
14	Steamboat Slough	503.3-503.8			11	37,251	GH	503.5-504.1R; 503.0	Bankline/Thalweg			R
14	Le Claire Canal	496.1-496.6			11	6,000	GM	Smith Island 494.0R	Upland			R
16	Lock 15 Lower	482.2-482.9			11	7,000	GM	Centennial Stockpile 481.9-482.1L	Bankline/Beneficial			R
16	Centennial Bridge	481.2-482.2			11	10,000	GM	Centennial Stockpile 481.9-482.1L	Bankline/Beneficial			R
16	Lindwood	476.0-476.8			11	10,000	GM	Buffalo Banklines	Bankline			R
16	Buffalo	472.0-473.2			11	43,716	GM	Buffalo Banklines	Bankline			R
16	Montpelier	469.1-469.5			11	22,318	GM	Buffalo Banklines; 496.4-496.8	Bankline			R
17	Lock 16 Lower	456.5-456.8	9/24/2018*		11	14,190	GM	456.2-456.4L	Bankline	MR 18-9211		R
17	Bass Island	447.2-448.2			11	25,000	GH	Bass Island DMMP Site 448.0L	Upland DMMP Site			R
18	Willow Bar Island Excav. (off load)	425.5				150,000	GH	Keithsburg Site 4	Upland DMMP Site			N/A
18	Keithsburg Lower	425.1-426.7			11	9,973	GM	Keithsburg Site 4; 425.4-426.0L	Upland DMMP Site; Bankline			R
18	Huron Island	423.5-424.7			11	20,000	GH/GM	Keithsburg Site 4; 425.4-426.0L	Upland DMMP Site; Bankline			R
18	Benton Island	418.5-420.5			11	20,000	GM	Benton Thalweg 418.8	Thalweg			R
18	Oquawka	414.7-415.0	8/27/18***		11	20,071	GM	Benton Thalweg 418.8	Thalweg	MR 18-9110		R
18	Furnal Island	413.0-414.5			11	23,591	GM	Benton Thalweg 418.8	Thalweg			R
19	Kemp's Landing Lwr.	396.9-397.1	8/14/18	8/27/18**	11	22,417	GM	Kemps RM 397.8-398.1L	Bankline	MR 18-9077		R
20	Des Moines River	361.0-361.4	9/2/18	9/6/18***	11	47,991	GH	360.0-361.4R	Bankline	MR 18-9136		I
20	Buzzard Island	348.0-349.6			11	25,000	GM	Buzzard Thalweg 348.5	Thalweg			R
20	Lock 20 Upper	343.5-344.2			11	5,000	GM	343.4-343.7R; 345.0-345.8	Bankline			R
21	Howards Crossing	337.4-340.3			11	5,000	GM	336.0-336.4R	Bankline			R
21	Hogback/Lonetree	330.9-331.8			11	50,711	GH	330.5-331.0L; 331.5-332.3L	Bankline/Thalweg			R
22	Orton Island	323.4-324.1			11	62,873	GH	339.9-324.4L	Bankline			R
22	NE Missouri Power	319.7-321.2			11	25,000	GH	320.4-320.5R	DMMP Site-Inland Beneficial			R
22	Cave Hollow	306.0-306.5	6/1/18	6/8/2018**	11	11,883	GM	Wingdam 6, 305.5L	Open Water	MR 18-8813		I
22	Cave Hollow 2	305.2-305.8			11	11,000	GM	Head of Harris Island 305.5L	Open Water			R
22	Lock 22 Lower	300.3-301.0			11	5,000	GM	Saverton 302.4R	Inland Beneficial			R

* Currently operating at this job. ** Dredging completed ***Dredging suspended for Thalweg placement requires OSIT approval. Mussel survey may be required for placement sites that have not been used in the past

Total quantities by equipment:

Government Hydraulic - GOETZ (GH) =	549,597	^E = Emergency
Government Mechanical - (GM) =	397,424	I = Imminent Closure
Contract Hydraulic - (CH) =	0	R = Routine Dredging
Contract Mechanical - (CM) =	0	
Total Dredging =	947,021	

**ROCK ISLAND DISTRICT (MVR) - CORPS OF ENGINEERS
2018 Dredging Schedule by Equipment - Illinois Waterway**

30-Oct-18

Pool	Dredge Cut Name	River Mile	Dredging Dates Start End		Depth & Est. Quantity	Equip.	Placement Site	Placement Type	Dredging Notice #	Job Order #	Cat.^	Other
LaGrange	Briggs Landing	83.6-84.0	deferred		39,621	CH	88.5 R	Bankline			R	
LaGrange	Beardstown **	86.9-87.2	8/13/18	10/19/18	40,000	GM	88.5 R	Bankline			E	
LaGrange	Anderson Lake Light	108.8-109.4	deferred		33,000	CH	108.5-111.0 R	Bankline			R	
LaGrange	Grand Island Upper *	112.9-113.5	10/25/18		84,344	CH	112.5-113.2R	Bankline			I	
LaGrange	Devils Upper	116.9-117.2	deferred		54,435	CH	115.3-117.5 L	Bankline			R	
LaGrange	Havana upper/Quiver Island	120.5-121.3	deferred		64,000	CH	120.2-121.5 R	Bankline			R	
LaGrange	Copperas Creek	136.2-136.8	undetermined		24,000	CH	136.5 L	Upland			R	
LaGrange	Kingston Mines **	146.3-146.9	9/11/18	9/23/18	37,288	CH	145.6 R	Bankline			R/I	
LaGrange	Mackinaw River **	147.6-147.9	9/23/18	9/27/18	17,259	CH	146.8-148.0 L	Bankline			R	
LaGrange	Pekin Bend (wiggles)	150.4-150.8	deferred		60,000	CH	150.0-151.0 R	Bankline/Upland			R	
LaGrange	Lick Creek	155.4-156.4	deferred		60,000	CH	154.8-155.4 L	Bankline			R	
Peoria	Wesley Bend *	159.0-159.6	10/22/18		60,000	GM	164.2	None				
Peoria	Blue Creek	172.5-173.3	undetermined		80,001	GM		None			R	
Peoria	Hennepin Power	212.4-212.9	deferred		15,000	GM	214.7-215.8 R	Bankline			R	OSIT Approved
Peoria	Clark Island **	215.4-216.2	10/14/18	10/20/18	31,000	CH	215.8-216.3 R	Bankline			R	
Peoria	Clark Island upper **	216.7-217.5	10/14/18	10/20/18	84,000	CH	216.4-217.3 R	Bankline			R/I	
Peoria	Clark Island upper**	217.0-217.3	8/4/18	8/9/18	4,969	GM	217.5 R	Bankline			E	
Peoria	Spring Valley lower **	219.2-220.3	10/2/18	10/13/18	30,000	CH	219.1-220.8 R	Bankline			R	
Peoria	Spring Valley upper/Huse Slough	219.2-220.3	deferred		30,000	CH	219.1-220.8 R	Bankline			R	
Peoria	Starved Rock Lower	230.3-230.9	Suspended for High water		17,000	GM	228.0 R	Upland			R/I	Pending
Starved Rk	Bulls Island Lower	240.1-240.7			25,000	GM	241.6 R	Bankline			R	
Starved Rk	Bulls Island Upper **	241.5-241.6	6/13/18	7/12/18	10,926	GM	241.7 R	Upland			R	
Starved Rk	Marseilles Lower	244.2-244.3			6,000	GM	241.7 R	Bankline or Upland			R	
Marseilles	Dresden Lower **	271.0-271.3	5/7/18	6/8/18	8,415	GM	270.6 R	Bankline or Upland			R	

* Currently operating at this job. ** Dredging completed *** Dredging suspended.

Bankline placement requires OSIT approval. Marseilles Pool requires additional endangered

Total quantities by equipment:											
	Government Hydraulic - (GH) =	0	Scheduled	911,289							
	Government Mechanical - (GM) =	262,342	Unscheduled	0							
	Contract Hydraulic - (CH) =	648,947	TOTAL	911,289							
	Contract Mechanical - (CM) =	0									
	Hydraulic - (H) =	0									
	Total Dredging =	911,289									
^E = Emergency I = Imminent Closure R = Routine Dredging											