

ROCK ISLAND DISTRICT (MVR) - CORPS OF ENGINEERS
2015 Dredging Schedule by Equipment - Illinois Waterway

6-Nov-15

Pool	Dredge Cut Name	River Mile	Dredging Dates		Depth & Est. Quantity	Equip.	Placement Site	Placement Type	Dredging Notice #	Job Order #	Cat.^
			Start	End							
Dres	Below Brandon Lock	285.0			11		GM	285 L	Upland		
Dres	Treat's Island	279.0			11		GM		Upland		
Dres	Dresden Upper	271.7			11		GM	270.5 L	Upland		
Mars	Dresden Lower R **	271.1	2/10/15	2/11/15	11	296	GM	270.5 L	Upland	IW 15--01 2770	
Mars	Dresden Lower L ***	271.0			11		GM	270.6R	Upland		
Mars	Grist Island	259.0			11		CH		Bankline		
Mars	Marseilles Canal	246.0			11		GM	270.5	Upland		
Strk	Bulls Island Upper **	241.7	8/11/15	8/17/15	11	3,050	GM	241.7R	Upland	IW 15-4803	
Strk	Bull's Island **	240.0	7/7/15	8/6/15	11	16,585	GM	241.7R	Upland	IW 15-4138	
Peo	Starved Rock Lower **	230.8	9/9/15	11/6/15	11	7,785	GM	228.0 R	Upland	IW 15-5059	
Peo	Starved Rock Lower **	230.5	9/9/15	11/6/15	11		GM	228.0 R	Upland		
Peo	Deer Park Light	228.0			11		CH		Upland		
Peo	Huse Slough	220.0			11		CH		Bankline		
Peo	Clark Island **	216.0	9/1/15	9/6/15	11	26,511	CH	217.5R	Bankline	IW 15-4982	
Peo	Illinois Power *	213.0	9/8/15		11	9,500	GM	216.0 R	Bankline		
Peo	Senachewine	182.2			11		GM	181.9 L R	Bankline		KML Dredge Cut made
Peo	Peoria Boat Yard	164.2	5/6/15	5/27/15	11	7,500	GM	164.3	Upland	OFF CHANNEL	
LaG	Lick Creek	155.0			11		GM		Bankline		KML Dredge Cut made
LaG	Pekin Crk Delta	151.0			11		GM	151.0 R	Bankline		KML Dredge Cut made
LaG	Pekin bend	150.7			11		GM	151.0 R	Upland		KML Dredge Cut made
LaG	Mackinaw River	148.0			11			147.1 L	Bankline		KML Dredge Cut made
LaG	Kingston Mines	146.0			11			145.4 L	Bankline		KML Dredge Cut made
LaG	Copperas Creek **	136.0	9/9/15	9/18/15	11	44,380	CH	136.6-137.0 L	Bankline		KML Dredge Cut made
LaG	Duck Island	135.0			11				Bankline		
LaG	Senate Island	134.0			11			132.2 L			KML Dredge Cut made
LaG	Quiver	122.0			11			120.2-121.5 R	Bankline		KML Dredge Cut made
LaG	Devils Elbow	116.5			11		CH	116.5 L	Bankline		KML Dredge Cut made
LaG	Grand Island Head	113.0			11				Bankline		
LaG	Beardstown RR Bridge **	88.8	2/26/15	3/13/15	12	8,575	GM	88.1R	Bankline	IW 15-02 3042	
LaG	Beardstown	87.7			12		CH				
LaG	Grape Island	87.0			12		CH	88.1R	Bank/Behind levee		KML Dredge Cut made
LaG	Briggs Landing	84.0			12		CH		Bankline		KML Dredge Cut made

DIS JobKey

J
 Priority 1
 Priority 2
 Priority 3
 Priority 3

KML Dredge Cut made

* Currently operating at this job. ** Dredging completed *** Dredging suspended.

Bankline placement requires OSIT approval. Marseilles Pool requires additional endangered mussel coordination.

Total quantities by equipment:

Government Hydraulic - (GH) =	0	Scheduled	124,182
Government Mechanical - (GM) =	53,291	Unscheduled	0
Contract Hydraulic - (CH) =	70,891	TOTAL	124,182
Contract Mechanical - (CM) =	0		
Hydraulic - (H) =	0		
Total Dredging =	124,182		

^E = Emergency
 I = Imminent Closure
 R = Routine Dredging