

Project Factsheet for: Raccoon River, Panora, Iowa (Pending Close)

Date Last Updated: 02/13/2009 14:05

Project Location Information

Location: Lenon Mill Bridge, Raccoon River, Guthrie County, Panora, Iowa

River Basin(s): Des Moines

State(s): IA

Congressional District(s): IA-5

Status

The Construction Phase has been completed. Closeout underway

Description

The Lenon Mill Bridge in Panora, Iowa is the only local access across the Middle Raccoon river. Daily traffic is made up of commuters, school buses, and emergency vehicles. Currently the southwest bank has eroded and exposed piling of the south west abutment to the bridge. Further erosion threatens the southwest approach to the bridge as well. The site is located in Section 5, Township 79 North, Range 30 West, P.M. 5, in Guthrie County, Iowa. Most of the 440 square miles in the Middle Raccoon River watershed lie west-northwest of Des Moines. Peak annual flows past the project reached 22,400 cubic feet/second in 1993. The surrounding rural landscape is predominantly agricultural. On July 22, 2003 the City of Panora requested the assistance of the Army Corps of Engineers to develop and construct emergency streambank and shoreline protection to protect the Lenon Mill Bridge on the Middle Raccoon River.

Summarized Financial Data

Estimated Federal Cost	\$169,177
Estimated Non-Federal Cost	\$69,502
Total Estimated Cost	\$238,679
Allocations through FY 2008	\$169,177
Allocations for FY 2009	\$0
Budget Request for FY 2010	\$0
Balance to Complete after FY 2010	\$0

Major Work Item (This Fiscal Year)

FY 2009: Close out.

Authority

CA - Continuing Authorities - Section 14 -- Section 14, 1946 FCA (P.L. 79-526), as amended

Additional Information

Construction was completed FY 06.

Project Manager Information

Name: Andrew Leichthy

Phone: (309) 794-5399

E-mail: andrew.l.leichthy@usace.army.mil